

ID	Task Name	Duration	Start	Finish	May	June	July	August	September	October	November	December																									
					5/6	5/13	5/20	5/27	6/3	6/10	6/17	6/24	7/1	7/8	7/15	7/22	7/29	8/5	8/12	8/19	8/26	9/2	9/9	9/16	9/23	9/30	10/7	10/14	10/21	10/28	11/4	11/11	11/18	11/25	12/2	12/9	12/16
1	Design Activities	136 days	Mon 5/14/12	Mon 11/19/12																																	
2	Redesign Exterior Skin per PPLLC's Comments - RNL	14 days	Mon 5/14/12	Thu 5/31/12																																	
3	Design Preparation for Progress Printing - RNL	4 days	Mon 5/14/12	Thu 5/17/12																																	
4	Issue Progress Set to Haselden/Scull for Baseline Estimate Effort - RNL	1 day	Fri 5/18/12	Fri 5/18/12																																	
5	Verify Condo and Hotel Interior Scope - Haselden/Scull and RNL	3 days	Mon 5/21/12	Wed 5/23/12																																	
6	Issue Updated Design with Revised Exteriors - RNL	1 day	Fri 6/1/12	Fri 6/1/12																																	
7	Incorporate Accepted Value Engineering into Final GMP Docs - RNL	33 days	Mon 7/2/12	Wed 8/15/12																																	
8	Issue Progress Printing - RNL	1 day	Fri 8/3/12	Fri 8/3/12																																	
9	Incorporate Haselden/Scull Comments - RNL	6 days	Mon 8/13/12	Mon 8/20/12																																	
10	Issue Final GMP Documents (100% DDs) - RNL	1 day	Tue 8/21/12	Tue 8/21/12																																	
11	Develop Foundation Package - RNL	5 days	Wed 8/22/12	Tue 8/28/12																																	
12	Issue Foundation Bid Package - RNL	1 day	Wed 8/29/12	Wed 8/29/12																																	
13	Develop Core & Shell Bid Package (100% CDs) - RNL	42 days	Thu 8/30/12	Fri 10/26/12																																	
14	Issue Core & Shell Bid Package (100% CDs) - RNL	1 day	Mon 10/29/12	Mon 10/29/12																																	
15	Develop Interiors Bid Package - RNL	14 days	Tue 10/30/12	Fri 11/16/12																																	
16	Issue Final Bid Package - RNL	1 day	Mon 11/19/12	Mon 11/19/12																																	
17	Preconstruction Activities	152 days	Mon 5/21/12	Tue 12/18/12																																	
18	Develop Baseline Estimate from Progress Set - Haselden/Scull	10 days	Mon 5/21/12	Fri 6/1/12																																	
19	Revise Baseline Estimate for Updated Exteriors - Haselden/Scull	3 days	Mon 6/4/12	Wed 6/6/12																																	
20	Present Baseline Estimate - Haselden/Scull - *(Critical Date for Determining Design Direction)*	1 day	Thu 6/7/12	Thu 6/7/12																																	
21	Develop Value Engineering Ideas/Values - Haselden/Scull and RNL	15 days	Fri 6/8/12	Thu 6/28/12																																	
22	Value Engineering Session - Team	1 day	Fri 6/29/12	Fri 6/29/12																																	
23	Design/Construction Coordination and Budget Confirmation	25 days	Mon 7/2/12	Fri 8/3/12																																	
24	Progress Printing Comments - Haselden/Scull	5 days	Mon 8/6/12	Fri 8/10/12																																	
25	Develop GMP Estimate - Haselden/Scull	22 days	Wed 8/22/12	Thu 9/20/12																																	
26	Solicit Bids and Contract Foundation Subcontractors - Haselden/Scull	16 days	Thu 8/30/12	Thu 9/20/12																																	
27	Present GMP Estimate - Haselden/Scull	1 day	Fri 9/21/12	Fri 9/21/12																																	
28	PPLLC Review and Approval of GMP - Haselden/Scull and PPLLC*	10 days	Mon 9/24/12	Fri 10/5/12																																	
29	Final PPLLC Approval of GMP Proposal - PPLLC*	1 day	Mon 10/8/12	Mon 10/8/12																																	
30	PPLLC Issue Notice to Proceed for Construction	1 day	Mon 10/8/12	Mon 10/8/12																																	
31	Solicit Bids and Contract for Core & Shell Portion of Project - Haselden/Scull	20 days	Tue 10/30/12	Mon 11/26/12																																	
32	Solicit Bids and Contract for Interior Finishes - Haselden/Scull	21 days	Tue 11/20/12	Tue 12/18/12																																	
33	Construction Activities	4 days	Thu 10/4/12	Tue 10/9/12																																	
34	Mobilize for Construction	3 days	Thu 10/4/12	Mon 10/8/12																																	
35	Start Construction (see construction schedule for details) - Haselden/Scull	1 day	Tue 10/9/12	Tue 10/9/12																																	

Project: Presidents Plaza Preconst Date: Fri 7/20/12	Task	Summary	External Milestone	Inactive Summary	Manual Summary Rollup	Finish-only
	Split	Project Summary	Inactive Task	Manual Task	Manual Summary	Deadline
	Milestone	External Tasks	Inactive Milestone	Duration-only	Start-only	Progress