| | | | Vision 2012 Project Update | 1/1/2011 | | |
|---|-------------------------------|-----------------|---|----------------------|------------------------------------|------------|
| Blue - Completed Projects | | | Green - Active Project | Yello | w - Operation and Mainten | ance |
| 1 / | Project | 2012 | , | | | City Net |
| | Cost | Funding | Other Funding Source / Comments | Year Funded | Annual O&M | O&M |
| | | | | | | |
| 1: Burn Building - Votech | \$500,000 | \$476,469 | Status: Complete | 2006 | paid by WDTI | |
| Committed Funds: | \$9,950 | \$9,950 | Design by baffuto architectura | 9/5/2006 | | |
| | \$1,000 | \$1,000 | Geotechnical by ATS, Inc. | 1/4/2007 | | |
| | \$374,293 | \$374,293 | Jahnke & Sons WHP Training Towers | 2/5/2007 | | |
| | \$67,231 | \$67,231 | Corr Construction Services: Foundation and Sitework | 2/5/2007 | | |
| | \$3,795 | \$3,795 | ATS, Inc.: Material testing | 4/2/2007 | | |
| | \$4,426 | \$4,426 | Building Permit | 4/20/2007 | | |
| | \$3,520 | \$3,520 | Corr Construction Services: CCO#1 - Final Jahnke & Sons WHP Training Towers: CCO#1 - Final | 1/7/2008 1/7/2008 | | |
| T. 1 | \$12,253 | \$12,253 | Jannike & Sons WHP Training Towers: CCO#1 - Final | 1/7/2008 | | |
| Total: | \$476,469 | \$476,469 | | | | \$0 |
| 2: Homologo Coglition/robab or | \$1 200 000 to | | | | | |
| 2: Homeless Coalition/rehab or construct transitional living facility | \$1,200,000 to \$2,000,000 | \$250,000 | Status: Complete | 2008 | paid by grants, rent and donations | |
| <u> </u> | \$2,000,000 | | Status: Complete | | paid by grants, rent and donations | |
| Committed Funds: | | \$250,000 | | 2/2008 | | |
| | 00 | #050.000 | | | * | 00 |
| Total: | \$0 | \$250,000 | | | \$300,000 | \$0 |
| 3: Stevens Westside Gym to house | | | | | | |
| weight room and multi purpose gym | \$900,000 | \$350,000 | Status: Complete | 2007 | paid by RC Schools | |
| Committed Funds: | | \$0 | Design by Lund Associates. Administered by RC Schools | | | |
| | | \$350,000 | Construction by Gustafson Builders | | | |
| Total: | | \$350,000 | | | | \$0 |
| 4: Police Evidence/Traffic/Transit | | | | | | |
| Building for public transit maint., traffic | | | | | | |
| operations/police evidence | \$4,000,000 | \$1,780,000 | Status: Complete | | | |
| Committed Funds: | \$8.450 | \$8.450 | Feasibility Study: Arc International | 2/6/2006 | Transit | \$35,000 |
| Committee rands. | \$2,000,000 | \$2,000,000 | Purchase agreement: Ziggy Building | 9/18/2006 | Transit: rental savings | (\$20,000) |
| | \$191,360 | \$191,360 | Geiger Architecture: Design | 5/7/2007 | Traffic: relocation | \$5,000 |
| | \$827,308 | \$827,308 | Scull Construction - Phase 1 | 9/4/2007 | Police Evidence | \$20,000 |
| | \$2,045 | \$409 | AET: Geotechnical | 9/19/2007 | 1 Olice Evidence | Ψ20,000 |
| | Ψ2,010 | (\$926,480) | FTA Property Purchase Reimbursement | 12/6/07 | | |
| | | (\$171,862) | FTA Design Reimbursement (estimated) | 12/6/07 | | |
| | | (\$661.846) | FTA Phase 1 Construction Reimbursement | 12/6/07 | | |
| | \$787,750 | \$787,750 | Gustafson Builders - Phase 2 | 5/5/2008 | | |
| | ,, | (\$360,792) | FTA Phase 2 Construction Reimbursement (estimated) (added \$6792) | 2, 2, 2, 2 | | |
| | \$66,601 | \$66,601 | Geiger Architecture: Design Amendment | 8/18/2008 | | |
| | \$1,211 | \$1,211 | Scull Construction - Phase 1: CCO#1-Final | 11/3/2008 | | |
| | \$14,140 | \$14,140 | Gustafson Builders - Phase 2: CCO#1-Final | 11/3/2008 | | |
| | ψ···,··· | Ψ,ο | | 1.70,2000 | | |
| Total: | \$3,898,865 | \$1,776,249 | | | | \$40,000 |
| Total. | +5,000,000 | \$3,751 | Remaining Balance | | | ψ.ο,οοσ |
| T. Canuar Laka Dastar tira | | | | | | |
| 5: Canyon Lake Restoration- | | | | 0007 B | | |
| permanent bypass and sediment and | | | | 2007: By-pass work | 10 11 | |
| weed removal | \$1,000,000 | \$400,000 | Status: By-pass complete, Sediment removal remaining | in 2008/2009 | 10 year cycle for sediment removal | |
| Committed Funds: | \$9,750 | \$9,750 | Stanley Consultants | 5/2/2006 | | |

| | | | Vision 2012 Project Update | 1/1/2011 | | | |
|--|---------------------------|--------------------------|--|--------------------|------------------------------------|--|--|
| Blue - Completed Projects | | | Green - Active Project | Yellov | Yellow - Operation and Maintenance | | |
| | Project | 2012 | , in the second second | | | City Net | |
| | Cost | Funding | Other Funding Source / Comments | Year Funded | Annual O&M | O&M | |
| | \$654,516 | \$327,258 | Site Work Specialists - construction | 12/2009 | 7 111110001 5 6 1111 | | |
| | 400 1,0 10 | ψ02.1,200 | one from openance construction | 12/2000 | | | |
| Total: | \$664,266 | \$337,008 | | | | \$10,000 | |
| | | \$62,992 | Remaining Balance | | | | |
| 6: Pactola Water Plan-purchase of | | | | | | | |
| Pactola water as associated with | | | | | | | |
| Bureau of Reclamation | \$3,000,000 | \$1,000,000 | Status: Complete | 2006 | | | |
| Committed Funds: | \$3,000,000 | \$1,000,000 | | | | | |
| Total: | \$3,000,000 | \$1,000,000 | | | | \$0 | |
| 7: School Zone Flashers - install | | | | | | | |
| flashers at all schools for safety and to | | | | | solar powered: battery & bulb | | |
| control speed | \$280,000 | \$129,739 | Status: Complete | 2006 | replacement | | |
| Committed Funds: | \$108,003 | \$108,003 | Equipment: Brown Traffic Products | 12/5/2006 | | | |
| | \$4,465 | \$4,465 | CCO#1: Brown Traffic Products | 3/5/2007 | | | |
| | \$17,271 | \$17,271 | CCO#2F: Brown Traffic Products | 7/2/2007 | | | |
| Total: | \$129,739 | \$129,739 | | | | \$500 | |
| 8: Traffic Signals (new & upgrades) | | | | | | | |
| retrofit existing traffic signals with LED | | | | | electrical service & maintenance | | |
| inserts | \$700,000 | \$278,251 | Status: Complete | 2006 | savings | | |
| Committed Funds: | \$278,251 | \$278,251 | Equipment: Brown Traffic Products | 12/5/2006 | | | |
| Total: | | \$278,251 | | | | (\$15,000) | |
| | | | | | | | |
| 9: Economic Development Partnership - | | | | | | | |
| RC Econ. Partnership, Rapid Fund, | £40,000,000 | #0.700.000 | State training grants, REDI, Econ. Dev. Adm., Small Business Innovations & Research, BH Vision (private/match) | 2006, 2007, 2008, | | | |
| Econ Dvlpmnt Fndn Committed Funds: | \$10,000,000 \$350,000 | \$3,700,000 \$350,000 | Opportunity Capture Fund - Phase II Incubator | 2009, 2010 2006 | | \$0 | |
| Committee Funds. | \$568,982 | \$568,982 | Opportunity Capture Fund - Phase it incubator Opportunity Capture Fund - Miscellaneous | 2006 | | ΦΟ | |
| | \$2,000,000 | \$2,000,000 | Opportunity Capture Fund - Cabellas | 2007 | | \$0 | |
| | \$276,238 | \$276,238 | Opportunity Capture Fund - SD School of Mines | 2008 | | - | |
| | \$113,610 | \$113,610 | Opportunity Capture Fund - SD School of Mines | 2009 | | | |
| | \$150,000 | \$150,000 | Opportunity Capture Fund - Caterpillar Global | 2010 | | | |
| | \$50,000 | \$50,000 | Opportunity Capture Fund - TDI Arms | 2010 | | | |
| | \$49,921 | \$49,921 | Opportunity Capture Fund - Caterpillar Global | 2010 | | | |
| Tetali | #2.550.754 | #2.550.754 | | | | ФО. | |
| Total: | \$3,558,751 | \$3,558,751 \$141,249 | Remaining Balance | | | \$0 | |
| | | Ψ171,243 | instruction of the state of the | | | | |
| 10: PARK LAND ACQUISITION | | | | | | | |
| Greenway Expansion-E. Greenway | | | | | | | |
| expnsn plan, N./S. corridor expnsn | \$2,500,000 | \$500,000 | Status: Design | 2008 | to be determined | | |
| Committed Funds: | \$160,000 | \$160,000 | 40 acres on M-Hill (20 purchased, 20 donated) | 11/1/2006 | | | |
| | \$302,322 | \$54,569 | Design: Cetec Engineering - administered by SDDOT | 12/2009 | | | |
| Total: | £460.000 | \$214 FGC | | | | | |
| l otal: | \$462,322 | \$214,569 \$285,431 | Remaining Balance | | | | |
| | | Ψ200,401 | Internalining Dalance | | | | |

| | | | Vision 2012 Project Update | 1/1/2011 | | | |
|---|-------------------------|------------------------|--|-----------------------|--------------------------------------|-----------------|--|
| Blue - Completed Projects | | | Green - Active Project | Yellow - Operation a | | and Maintenance | |
| | Project Cost | 2012 Funding | Other Funding Source / Comments | Year Funded | Annual O&M | City Net O&M | |
| 11: Playground Equipment - replace | | ranang | | Tour Turidou | /timidai odini | Jam | |
| playground equipment that is | | | | | | | |
| substandard or dangerous | \$300,000 | \$300,000 | Status: In Construction | 2006 | replacing existing equipment | | |
| Committed Funds: | \$29,600 | \$29,600 | Design: Wyss Associates | 6/19/2006 | | | |
| | \$97,319 | \$97,319 | College Park: GameTime | 7/11/2007 | | | |
| | \$84,236 | \$84,236 | Scott Mallow Park: GameTime | 7/11/2007 | | | |
| | \$6,350 | \$6,350 | Change Order #1 - College Park: GameTime | 9/17/2007 | | | |
| | \$3,545 | \$3,545 | Change Order #2 - Scott Mallow Park: GameTime | 9/17/2007 | | | |
| | \$8,230 \$15,899 | \$8,230 \$15,899 | Wilderness Park - Rubber Mulch | | | | |
| | \$15,899 | \$15,899 | Wilderness Park - Play Equipment Wilderness Park Playground Project: Second Nature | 1/18/2010 | | | |
| | \$16,840 | \$16,840 | Centennial Park: Premiere Recreation | 6/21/2010 | | | |
| | \$1,404 | \$1,404 | Centennial Park: Premiere Recreation Centennial Park: Miracle Recreation Equipment | 10/4/2010 | | | |
| | ψ., ισι | ψ.,101 | 2 | . 5, 1/2010 | | | |
| Total: | \$374,868 | \$291,423 | | | | \$0 | |
| | • | \$8,577 | Remaining Balance | | | | |
| | | | | | | | |
| 12: Signage to bike path - adds | | | | | | | |
| signage and pavement markings for | | | | | | | |
| the recreational and bike paths | \$5,000 | \$5,000 | Direct purchase, Installed by Parks | 2011 | minimal maintenance | | |
| Committed Funds: | | | | | | | |
| T. () | 0.0 | Φ.0 | | | | 40 | |
| Total: | \$0 | \$0 | | | | \$0 | |
| 13: Skateboard Parking - construct | | | | 2006: to be | | | |
| parking lot for the current skateboard | | | | completed in | | | |
| park and provide restroom. | \$150,000 | \$150,000 | possible CIP | 2008/2009 | | | |
| Committed Funds: | ψ100,000 | ψ100,000 | | 2000/2000 | | | |
| Committee Funds. | | | | | | | |
| Total: | \$0 | \$0 | | | | \$3,000 | |
| | | | | | | + -, | |
| | | | | 2008: \$814,315 | | | |
| 14: Residential Streets - \$300,000 per | | | | 2009: \$424,618 | typical street, drainage and utility | | |
| year for 5 years | | \$1,500,000 | Status: Complete | 2010: \$475,382 | maint | | |
| Committed Funds: | \$37,688 | \$37,688 | Design: St. Andrew Reconstruction | 2007 | | | |
| | \$142,273 | \$47,957 | Design: 43rd Court Reconstruction | 2007 | | | |
| | \$1,373,288 | \$262,312 | Construction: St. Andrew Reconstruction | 4/7/2008 | | | |
| | \$752,285 \$239,738 | \$252,039 \$239,738 | Construction: 43rd Court Reconstruction Construction: Mahoney, Dakota Ridge,W. Omaha, Hall Street | 4/21/2008 7/1/2009 | | | |
| | \$239,738 \$626,820 | \$239,738 \$424,618 | Construction: Manoney, Dakota Ridge, W. Omana, Hall Street Construction: Maple and East Idaho | 8/3/2009 | | | |
| | \$1,498,400 | \$235,648 | Construction: Maple and East Idano Construction: E. St. Francis, E. St. Anne & Birch Ave Reconstruction | 1/18/2010 | | | |
| Total: | \$4,670,492 | \$235,648 | Construction. L. St. Francis, L. St. Affile & Differ Ave Reconstruction | 1/10/2010 | | \$0 | |
| Total: | φ 4 ,070,492 | (\$0) | Remaining Balance | | | ΦU | |
| | | (ΨΟ) | Tromaining Balanoo | | | | |
| 15: Downtown Renovation - Kansas | | | | | typical street, drainage and utility | landscape | |
| City St. (5th to 8th) | \$1,300,000 | \$1,387,937 | Status: Complete | 2007 | maintenance | maintenance | |
| | | | Heavy Constructors | 12/19/2006 | | | |
| Committed Funds: | \$2,688,281 | \$1,387,937 | Theavy Constructors | 12/19/2000 | | | |

| | | | Vision 2012 Project Update | 1/1/2011 | | | |
|-------------------------------------|-----------------|--|----------------------------------|--------------------------|--|--------------------------|--|
| Blue - Completed Projects | | | Green - Active Project | Yellow - Operation and M | | aintenance | |
| | Project Cost | 2012 Funding | Other Funding Source / Comments | Year Funded | Annual O&M | City Net O&M | |
| 16: Downtown Renovation - Sixth St. | \$3,092,063 | \$1,712,063 | Status: Construction | 2009 | typical street, drainage and utility maintenance | landscape maintenance | |
| Committed Funds: | \$237,348 | \$189,878 | Design: FourFront | 8/17/2009 | | | |
| | \$2,931,650 | \$1,522,185 | Construction: Heavy Constructors | 8/16/2010 | | | |
| | | | | | | | |
| Total: | \$3,168,998 | \$1,712,063 | Demoising Polesco | | | | |
| | | \$0 | Remaining Balance | | | | |
| 17: Downtown Stormwater | \$200,000 | \$200,000 | Status: Complete | 2008 | typical drainage maintenance | | |
| Committed Funds: | \$24,880 | \$24,880 | Design: Designworks & FMG | 5/4/2009 | | | |
| | \$249,342 | \$175,120 | Construction: Xcel Demo, LLC | 7/6/2010 | | | |
| | | | | | | | |
| Total: | \$274,222 | \$200,000 | Demonising Poles of | | | \$0 | |
| | | \$0 | Remaining Balance | | | | |
| 18: Elm Avenue (phase 1) | \$2,905,000 | \$600,000 | Status: Complete | 2008 | typical street, drainage and utility maintenance | | |
| Committed Funds: | \$87,305 | | Design: FMG Inc. | 4/7/2008 | | | |
| | \$2,723,674 | \$600,000 | Constuction: Heavy Constructors | 5/19/2008 | | | |
| | | | | | | | |
| Total: | \$2,810,979 | \$600,000 | | | | \$0 | |
| 19: East Rapid Creek Drainage | | \$400,000 | | 2010 | typical drainage maintenance | | |
| Committed Funds: | | + , | | | y ₁ | | |
| | | | | | | | |
| Total: | \$0 | \$0 | | | | \$0 | |
| 20: Knollwood Drainage | \$2,350,000 | \$1,000,000 | Status: Complete | 2010 | typical drainage maintenance | | |
| Committed Funds: | \$68,208 | \$1,000,000 | Design: FMG | 2009 | typical drainage maintenance | | |
| Committee Funds. | \$2,120,216 | \$1,000,000 | Const: RCS Construction, Inc. | 5/17/2010 | | | |
| | | , ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,, | | 5, 1, 1, 2, 1, 2 | | | |
| Total: | \$2,188,424 | \$1,000,000 | | | | \$0 | |
| | | \$0 | Remaining Balance | | | | |
| | | I | | | new street, drainage and utility | | |
| 21: SDSM&T Road | | \$1,000,000 | | 2010 | maintenance | | |
| Committed Funds: | | | | | | | |
| | | | | | | | |
| Total: | \$0 | \$0 | | | | | |
| | | 1 | T | | typical street, drainage and utility | | |
| 22: Centre Street | | \$254,500 | | 2010 | maintenance | | |
| Committed Funds: | | | | | | | |
| | | | | | | | |
| Total: | \$0 | \$0 | | | | \$0 | |

| | | | Vision 2012 Project Update | 1/1/2011 | | | |
|--|---|------------------------|---|------------------------------------|---------------------------------|-----------------|--|
| Blue - Completed Projects | | | Green - Active Project | Yellow - Operation and Maintenance | | | |
| | Project Cost | 2012 Funding | Other Funding Source / Comments | Year Funded | Annual O&M | City Net O&M | |
| 23: Hospice House-12 bedroom | \$2,000,000 to | | | | | | |
| hospice home | \$3,000,000 | \$100,000 | Status: Complete | 2006 | paid by Hospice House | | |
| Committed Funds: | | \$100,000 | | 2006 | | | |
| Total: | \$0 | \$100,000 | | | | \$0 | |
| | | | | | | | |
| 24: Artificial Turf-SDSMT/O'Harra | | | | | | | |
| Stadium | \$700,000 | \$280,000 | Status: Complete | 9/5/2006 | paid by SDSM&T and RC School | | |
| Committed Funds: | \$35,000 | \$14,000 | Admin by Office of State Engineer, Design, Testing | | | | |
| | \$316,300 | \$126,520 | Bid Sched 1: Quinn Const | 1/24/2006 | | | |
| | \$329,206 | \$131,682 | Bid Sched 2: Kiefer Flooring | | | | |
| | \$19,494 | \$7,798 | 3% Contingency | | | 40 | |
| Total: | \$700,000 | \$280,000 | | | | \$0 | |
| | | | | | | | |
| 25: Skyline Drive Preservation/preserve wilderness area | \$800,000 | \$737,000 | Status: Complete | 2006 | minimal trail maintenance costs | | |
| Committed Funds: | \$600,000 | \$737,000 | Land purchase | 2006 | minima trai mantenance costs | | |
| | \$0 | | T Tana parchase | 2000 | | | |
| Total: | \$0 | \$737,000 | | | | | |
| 26: RC Girls Softball - FUND SAFETY | | | | | | | |
| ISSUES ONLY | \$75.000 | \$39,512 | Status: Complete | 2006 | paid by RC ASA Softball | | |
| Committed Funds: | \$20,500 | \$20,500 | Safety Netting: Specialty Installation | 4/17/2006 | 1 | | |
| Committee Funds. | \$20 | \$20 | Fence Ht. Variance | 5/26/2006 | | | |
| | \$9,000 | \$9,000 | Dugout Covers: Dakota Craft (materials only) | 11/20/2006 | | | |
| | \$9,992 | \$9,992 | Rapid City ASA Inc. reimbursable: permit, design, labor | 5/2/2007 | | | |
| Total: | | \$39,512 | | | | \$0 | |
| | +/- | | | <u>'</u> | | • | |
| 27: ATTA (Alliance of Tribal Tourism Advocates) would create pow wow grounds, stage, dance area, lighting, irrigation, walkways, concessions, 36 frame structures, landscaping, ticket booth and | | # 040.000 | | 2007 | | | |
| fencing | \$812,000 | \$812,000 | Status: Design | 2007 | paid by ATTA | | |
| Committed Funds: | \$9,344 | \$9,344 | Wyss Associates: Site study | 5/21/2007 | | | |
| | \$150,000 | \$150,000 | Wyss Associates: Design | 9/21/2009 | | | |
| Tatal | ¢450.044 | P450 244 | | | \$4.2C 000 | C O | |
| Total: | \$159,344 | \$159,344 \$652,656 | Remaining Balance | | \$136,000 | \$0 | |
| | | ψ002,000 | Tromaining Dalance | | | | |
| 28: Founders Park - reproduce the original townsite in miniature to tell story of early Rapid near 1876 campsite (trout sculpture south of Rapid Creek) | \$229,000 | \$100,000 | Status: Complete | 2009 | | | |
| Committed Funds: | \$103,400 | \$100,000 | Construction: Scull Construction Services | 9/8/2009 | | | |
| Committee of the control of the cont | (\$1,730) | \$0 | Scull Construction CCO #1: Final | 7/6/2010 | | | |
| | (, , , , , , , , , , , , , , , , , , , | | | | | | |
| Total: | \$101,670 | \$100,000 | | | | \$0 | |

| | | | Vision 2012 Project Update | 1/1/2011 | | |
|--------------------------------------|-------------|-------------|---|------------------|------------------------|-----------|
| Blue - Completed Projects | | | Green - Active Project | Yellow | - Operation and Mainte | enance |
| | Project | 2012 | · | | | City Net |
| | Cost | Funding | Other Funding Source / Comments | Year Funded | Annual O&M | O&M |
| 29A: Dahl Arts Center remodel and | | | | | | |
| Addition | \$5,721,151 | \$3,250,000 | Satus: Complete | 2006, 2007, 2008 | | |
| Committed Funds: | \$393,768 | \$196,884 | enVision Design consulting contract | 8/7/2006 | | + |
| 56% | \$46,400 | \$46,400 | MDU Asbestos Removal: L&L Insulation | 11/6/2006 | | |
| 6076 | \$1,264 | \$1,264 | MDU Asbestos Removal CCO#1F: L&L Insulation | 3/5/2007 | | |
| | \$4,511 | \$0 | MDU Asbestos Removal Design and Testing | 10/2006 | | |
| | \$4,966,043 | \$2,780,000 | Scull Construction; base bid and alternates 5 and 6 | 4/2/2007 | | |
| | \$26,007 | \$26,007 | Building Permit | 5/2/2007 | | |
| | \$25,843 | \$25,843 | MDU: Gas line relocation (\$51,092 estimate) | 10/2007 | | |
| | \$28,325 | \$28,325 | FMG: Soils and Material Testing | 5/7/2007 | | |
| | \$6,423 | \$6,423 | Copy Country: Printing Costs | 5/9/2007 | | |
| | \$91,000 | \$50,942 | Scull Construction: CCO #1 - North Annex Windows | 6/18/2007 | | |
| | \$20,271 | \$20,271 | BHP&L line relocation | 8/29/2007 | | |
| | \$7,469 | \$4,181 | Scull Construction CCO #2 | 9/4/2007 | | |
| | \$3,567 | \$1,997 | Scull Construction CCO #3 | 10/1/2007 | | |
| | \$12,853 | \$7,195 | Scull Construction CCO #4 | 12/17/2007 | | |
| | \$4,365 | \$4,365 | FMG: Soils and Material Testing - Amendment #1 | 1/22/2008 | | |
| | \$9,527 | \$5,333 | Scull Construction CCO #5 | 2/18/2008 | | |
| | \$1,517 | \$1,517 | Midcontinent: Communication Line Relocation | 5/13/2008 | | |
| | \$14,029 | \$7,853 | Scull Construction CCO #6 | 5/5/2008 | | |
| | \$28,803 | \$16,124 | Scull Construction CCO #7 | 7/7/2008 | | |
| | \$22,923 | \$12,833 | Scull Construction CCO #8 - Final | 1/19/2009 | | |
| | \$6,243 | \$6,243 | Quest: Communication Line Relocation | 1/20/2009 | | |
| | | | | | | |
| Total: | \$5,721,151 | \$3,250,000 | | | | \$220,000 |
| 29B: Performing Arts Facility | \$3,800,000 | \$3,250,000 | Status: Construction | 2009, 2010 | | |
| Committed Funds: | \$53,865 | \$53,865 | Conceptual Design: Pfluger Associates Architects | 2/5/2007 | | |
| o o minimo di Tarrao. | \$284,883 | \$0 | Architecture Inc. consulting contract | 2,0,2001 | | |
| | \$3,265,000 | \$3,196,135 | Scull Construction: Base Bid, Alt 3,4,5A,5B,6B | 12/2010 | | |
| | \$36,667 | \$0 | Misc: permits, inspection, reimbursables, testing | | | |
| | \$527,250 | \$0 | FF&E (estimate) | | | |
| | \$163,250 | \$0 | Contingency (allowance) | | | |
| Total: | \$4,330,915 | \$3,250,000 | | | | |
| | | \$0 | Remaining Balance | | | |
| 30A: Downtown Parking | ? | \$2,800,000 | Status: Master Development Agreement | 2009, 2010 | paid by fees | |
| Committed Funds: | | \$2,800,000 | St. Joe Development Group: Master Development Agreement | 9/21/2009 | paid by 1000 | |
| Committee Funds. | | φ2,600,000 | St. 30e Development Group. Master Development Agreement | 9/21/2009 | | |
| Total: | \$0 | \$2,800,000 | | | \$32,000 | \$0 |
| | | \$0 | Remaining Balance | | · | |
| 30B: Downtown Parking-Block 75 Third | | | | | | |
| Level Addition | \$2,900,000 | \$700,000 | Status: Complete | 2007, 2008 | paid by fees | |
| Committed Funds: | \$171,790 | \$0 | Albertson Engineering | | 1 | |
| and a second | \$2,614,100 | \$700,000 | Scull Const: Base bid and alternate 1 | 8/4/2008 | | |
| | | | | | | |
| | \$0 | \$0 | Scull Const: CCO #1 | 9/15/2008 | | |

| | | | Vision 2012 Project Update | 1/1/2011 | | |
|---|--------------------|------------------|---|------------------------------------|---|-----------------|
| Blue - Completed Projects | | | Green - Active Project | Yellow - Operation and Maintenance | | |
| | Project Cost | 2012 Funding | Other Funding Source / Comments | Year Funded | Annual O&M | City Net O&M |
| | \$2,316 | \$0 | Albertson Engineering Amendment #1 | 6/15/2009 | | |
| | \$28,349 | \$0 | Scull Const: CCO #3-Final | 7/6/2009 | | |
| | | | | | | |
| Total: | \$2,819,034 | \$700,000 | | | \$32,000 | \$0 |
| 31: Soccer Rapid City- 25 field | | | Status: Site Selected on Elk Vale Road, Council authorized \$120,000 for | 2008: \$300,000 | | |
| complex, multi use facility | \$10,000,000 | \$3,800,000 | preliminary design) | 2009: \$3,500,000 | paid by Soccer Rapid City | |
| Committed Funds: | \$120,000 | \$120,000 | FourFront: Preliminary Design | 9/21/2009 | | |
| | | | | | | |
| Total: | \$120,000 | \$120,000 | | | | \$0 |
| | | \$3,680,000 | Remaining Balance | | | |
| | | | , | 1 | , | |
| 32: Civic Center Memorial Park Expansion 5000 seat multipurpose arena | \$25.706.112 | \$25.600.000 | Status: Complete | 2006, 2007 to be completed in 2008 | funded by ongoing revenue sources & current funding sources | |
| | + -,, | \$1,054,834 | enVision Design consulting contract | <u> </u> | sources & current funding sources | |
| Committed Funds: | \$1,054,834 | \$1,054,834 | enVision Design consulting contract enVision Design consulting contract amendment | 1/16/2006 5/15/2006 | | |
| | \$1,446,000 | \$1,446,000 | Gustafson Builders bid package #1 | 6/5/2006 | | |
| | \$41,655 | \$41,655 | ATS Inc. material testing and inspection | 7/5/2006 | | |
| | \$138,200 | \$138,200 | Gustafson Builders bid package #1: CCO#1 | 8/21/2006 | | |
| | \$27,035 | \$27,035 | BHP&L Line Relocation | 10/12/2006 | | |
| | \$22,191,480 | \$22,191,480 | Sampson Construction bid package #2 | 2/26/2007 | | |
| | \$10,540 | \$10,540 | Gustafson Builders bid package #1: CCO#2 | 3/5/2007 | | |
| | \$107.775 | \$107,775 | Building Permit | 3/9/2007 | | |
| | \$198,164 | \$198,164 | Sampson Construction CCO#1 | 7/16/2007 | | |
| | \$18,713 | \$18,713 | Copy Country: Phase 2 Re-bid | 9/5/2007 | | |
| | \$1,688 | \$1,688 | Warax: Connect Water for Heritage Festival & Hills Alive | 9/5/2007 | | |
| | (\$7,957) | (\$7,957) | Gustafson Builders bid package #1: CCO#3-F | 12/3/2007 | | |
| | \$5,653 | \$5,653 | Sampson Construction CCO#2 | 12/3/2007 | | |
| | \$18,500 | \$0 | FourFront Design consulting contract amendment #2 | 1/7/2008 | | |
| | \$14,970 | \$14,970 | ATS Inc. material testing and inspection Amendment #1 | 1/7/2008 | | |
| | \$17,517 | \$17,517 | Sampson Construction CCO#3 | 2/4/2008 | | |
| | \$26,009 | \$26,009 | FourFront Design consulting contract amendment #3 - reimbursable | 2/4/2008 | | |
| | \$29,783 | \$29,783 | Sampson Construction CCO#4 | 4/7/2008 | | |
| | -\$2,741 | -\$2,741 | Sampson Construction CCO#5 | 5/19/2008 | | |
| | \$87,612 | \$0 | Sampson Construction CCO#6 | 5/19/2008 | | |
| | \$12,260 | \$12,260 | Sampson Construction CCO#7 | 7/21/2008 | | |
| | \$33,691 | \$33,691 | Sampson Construction CCO#8 | 11/17/2008 | | |
| | \$52,946 | \$15,832 | Sampson Construction CCO#9 | 12/7/2009 | | |
| | \$2,965 | \$0 \$0 | FourFront Design consulting contract amendment #4 | 5/17/2010 | | |
| | \$20,097 | \$0 | Sampson Construction CCO#10 | 5/17/2010 | | |
| Total: | \$25,766,288 | \$25,600,000 | | | | |
| | | | | | | |
| 33: Lighted and fenced tennis courts at | # 4 040 000 | # 400.000 | Chatter Committee | 2008 | raplacing evicting courts | |
| Parkview PoolBH Tennis Assoc. | \$1,046,000 | \$480,000 | Status: Complete | | replacing existing courts | |
| Committed Funds: | \$8,000 | \$4,000 | Renner: Master Plan | 10/1/2007 | | |

| | | | Vision 2012 Project Update | 1/1/2011 | | | |
|--|------------|-----------|--|-------------|-------------------------------|----------|--|
| Blue - Completed Projects | | | Green - Active Project Yellov | | w - Operation and Maintenance | | |
| | Project | 2012 | | | | City Net | |
| | Cost | Funding | Other Funding Source / Comments | Year Funded | Annual O&M | O&M | |
| | \$55,000 | \$27,500 | Design: Renner | 4/7/2008 | | | |
| | \$25 | \$25 | City of Rapid City: Fence Height Exception | 4/21/2009 | | | |
| | \$861,364 | \$430,682 | Simon Contractors | 5/4/2009 | | | |
| | \$1,482 | \$741 | Simon Contractors CCO#1 | 6/9/2009 | | | |
| | \$21,301 | \$10,650 | Simon Contractors CCO#2 | 8/18/2009 | | | |
| | \$8,750 | \$4,375 | Testing: American Technical Services | 7/28/2009 | | | |
| | \$10,372 | \$2,027 | Simon Contractors CCO#3 - Final | 12/1/2009 | | | |
| | | | | | | | |
| Total: | \$966,294 | \$480,000 | | | \$12,000 | \$1,000 | |
| 34: Roosevelt Park Complex - complete outside amenities to provide picnic shelters, restrooms, rental facilities and additional parking | \$620,000 | \$620,000 | Status: Complete | 2008, 2009 | | | |
| Committed Funds: | \$16,945 | \$16,945 | KT Connections: Sound System | 5/31/2007 | | | |
| | \$28,955 | \$28,955 | KT Connections: Security System | 5/31/2007 | | | |
| | \$40,000 | \$40,000 | Designworks: Park Improvement Design | 4/2/2007 | | | |
| | \$501,352 | \$501,352 | RCS Construction | 5/19/2008 | | | |
| | \$4,590 | \$4,590 | Bldg Permit | 9/26/2008 | | | |
| | \$5,702 | \$5,702 | RCS Construction: CCO #1 - Final | 1/5/2009 | | | |
| Total: | \$597,544 | \$597,544 | | | | \$3,000 | |
| | | \$22,456 | Remaining Balance | | | | |
| Vision 2012 Funding | Committed | | \$53,275,860 | | | | |
| Vision 2012 Funding | Approved | | \$59,942,471 | | | | |
| Percentage | Committed/ | Annroved | 89% | | | | |