			Vision 2012 Project Update	4/1/2008		
Blue - Completed Projects			Gold - Project Updates	Yello	w - Operation and Mainte	nance
	Project	2012		Year		City Net
	Cost	Funding	Other Funding Source / Comments	Funded	Annual O&M	O&M
		· anamg	The range of the r	1 dilaca	Ailidai Odivi	COLINI
1: Burn Building - Votech	\$500,000	\$500,000	Status: Complete	2006	paid by WDTI	
Committed Funds:		\$9,950	Design by baffuto architectura	9/5/2006	I	
	\$1,000	\$1,000	Geotechnical by ATS, Inc.	1/4/2007		
	\$374,293 \$67,231	\$374,293	Jahnke & Sons WHP Training Towers	2/5/2007		
	\$3,795	\$67,231 \$3,795	Corr Construction Services: Foundation and Sitework  ATS, Inc.: Material testing	2/5/2007		
	\$4,426	\$4,426	Building Permit	4/2/2007 4/20/2007		
12 12 12 12 12 12 12 12 12 12 12 12 12 1	\$3,520	\$3,520	Corr Construction Services: CCO#1 - Final	1/7/2008		
	\$12,253	\$12,253	Jahnke & Sons WHP Training Towers: CCO#1 - Final	1/7/2008		
Total:	\$476,469	\$476,469	-			\$0
Uncommitted Funds:		\$23,531				
2: Homeless Coalition/rehab or	\$1,200,000 to					
construct transitional living facility	\$2,000,000	\$250,000	Various grants and rent by residents	2008	paid by grants, rent and donations	
Committed Funds:						
Total	\$0	\$0			\$300,000	\$0
3: Stevens Westside Gym to house						
weight room and multi purpose gym	\$900,000	\$350,000	Status: Complete	2007	paid by RC Schools	
Committed Funds:		\$0	Design by Lund Associates. Administered by RC Schools			
		\$350,000	Construction by Gustafson Builders			
Total:		\$350,000				\$0
4: Police Evidence/Traffic/Transit						
Building for public transit maint.,					1	
street & traffic operations/police						
evidence processing and storage	\$4,400,000	\$1,500,000	Status: Design (\$1,760,000 from federal transit.)	2007		
Committed Funds:		\$8,450	Feasibility Study: Arc International	2/6/2006	Transit	\$35,000
We have the second seco	\$2,000,000 \$191,360	\$2,000,000 \$191,360	Purchase agreement: Ziggy Building Geiger Architecture: Design	9/18/2006	Transit: rental savings	(\$20,000)
	\$827,308	\$827,308	Scull Construction - Phase 1	5/7/2007 9/4/2007	Traffic: relocation Police Evidence	\$5,000
	\$2,045	\$409	AET: Geotechnical	9/19/2007	Folice Evidence	\$20,000
	02,040	(\$926,480)	FTA Property Purchase Reimbursement	12/6/07		
		(\$120,000)	FTA Design Reimbursement (estimated)	12/6/07		
		(\$661,846)	FTA Phase 1 Construction Reimbursement	12/6/07		
		1000				
Total:	\$3,029,163	\$1,319,201				\$40,000
		\$180,799	Contingency			
5: Canyon Lake Restoration-						
permanent bypass and sediment and					10 year cycle for sediment	
weed removal	\$1,000,000	\$400,000	SD GFP-\$100,000 and BH Flyfishers/SDDENR/Federal grants	2007	remova!	
Committed Funds:	\$9,750	\$9,750	Stanley Consultants	5/2/2006		
Total:	\$9,750	\$9,750				\$10,000

			Vision 2012 Project Update	4/1/2008		
Blue - Completed Projects			Gold - Project Updates	Yello	w - Operation and Mainter	nance
	Project Cost	2012 Funding	Other Funding Source / Comments	Year Funded	Annual O&M	City Net
3: Pactola Water Plan-purchase of						
Pactola water as associated with						
Bureau of Reclamation	\$3,000,000	\$1,000,000	Status: Complete	2006		
Committed Funds:	\$3,000,000	\$1,000,000				
Total:	\$3,000,000	\$1,000,000				\$0
7: School Zone Flashers - install						
lashers at all schools for safety and					solar powered; battery & bulb	
to control speed	\$280,000	\$280,000	Status: Complete	2006	replacement	
Committed Funds:	\$108,003	\$108,003	Equipment: Brown Traffic Products	12/5/2006		
	\$4,465	\$4,465	CCO#1: Brown Traffic Products	3/5/2007		
The state of the s	\$17,271	\$17,271	CCO#2F: Brown Traffic Products	7/2/2007		
Total:	\$129,739	\$129,739				\$500
Uncommitted Funds:		\$150,261				
8: Traffic Signals (new & upgrades)						
retrofit existing traffic signals with LED					electrical service & maintenance	
inserts	\$700,000	\$700,000	Status: Complete	2006	savings	
Committed Funds:	\$278,251	\$278,251	Equipment: Brown Traffic Products	12/5/2008		
Total:	\$278,251	\$278,251				(\$15,000)
Uncommitted Funds:		\$421,749				
9: Economic Development		1				
Partnership -RC Econ. Partnership,					1	
Rapid Fund, Econ. Development			State training grants, REDI, Econ. Dev. Adm., Small Business	2006, 2007, 2008,		
Foundation	\$10,000,000	\$3,700,000	Innovations & Research, BH Vision (private/match)	2009, 2010		
Committed Funds:		\$568,982	Opportunity Capture Fund - Miscellaneous	2007		\$0
- House	\$2,000,000	\$2,000,000	Opportunity Capture Fund - Cabellas	2007		\$0
Total	\$2,568,982	\$2,568,982				
rotar.	\$2,500,902	\$2,500,902				\$0
10: PARK LAND ACQUISITION						
Greenway Expansion-East Greenway						
expansion plan, north/south corridor						
expansion	\$2,500,000	\$500,000	SDDOT TEA 21 funds	2008	to be determined	
Committed Funds:	\$160,000	\$160,000	40 acres on M-Hill (20 purchased, 20 donated)	11/1/2006		
	\$160,000	\$160,000				
Total:	\$160,000	\$160,000	0.00			
Total:	\$160,000	\$160,000				
Total:  11: Playground Equipment - replace playground equipment that is	\$160,000	\$160,000				
Total:  11: Playground Equipment - replace playground equipment that is substandard or dangerous in the city's						
Total:  11: Playground Equipment - replace playground equipment that is substandard or dangerous in the city's parks	\$300,000	\$300,000	Status: In Construction	2006	replacing existing equipment	
Total:  11: Playground Equipment - replace playground equipment that is substandard or dangerous in the city's	\$300,000 \$29,600	\$300,000 \$29,600	Design: Wyss Associates	6/19/2006	replacing existing equipment	
Total:  11: Playground Equipment - replace playground equipment that is substandard or dangerous in the city's parks	\$300,000	\$300,000 \$29,600 \$97,319	AND DESCRIPTION OF THE PROPERTY OF THE PROPERT	THE RESERVE TO BE STORY OF THE PARTY OF THE	replacing existing equipment	

			Vision 2012 Project Update	4/1/2008			
Blue - Completed Projects			Gold - Project Updates	Yello	Yellow - Operation and Maintenance		
	Project Cost	2012 Funding	Other Funding Source / Comments	Year Funded	Annual O&M	City Net	
	\$3,545	\$3,545	Change Order #2 - Scott Mallow Park: GameTime	9/17/2007			
Total:	\$221,050	\$221,050				\$0	
12: Signage to bike path - adds signage and pavement markings for the recreational and bike paths	\$5,000	\$5,000	none	2006	minimal mainténance		
Committed Funds:							
Total	\$0	\$0				\$0	
13: Skateboard Parking - construct parking lot for the current skateboard park and provide restroom.	\$150,000	\$150,000	possible CIP	2006			
Committed Funds:							
Total:	\$0	\$0				\$3,000	
14: Residential Streets - \$300,000 per year for 5 years		\$1,500,000		2006 - 2010	typical street, drainage and utility		
Committed Funds:	\$37 688		Design: St. Andrew Reconstruction		maint		
Committed Funds:	\$37,688 \$47,957	\$37,688 \$47,957	Design: St. Andrew Reconstruction Design: 43rd Court Reconstruction	2007	maint		
	\$47,957	\$37,688 \$47,957		2007	maint	eA	
Total:	\$47,957	\$37,688		2007		\$0	
Total: 15: Downtown Renovation - Kansas	\$47,957 \$85,645	\$37,688 \$47,957 \$85,645	Design: 43rd Court Reconstruction	2007	typical street, drainage and utility	landscape	
Total: 15: Downtown Renovation - Kansas City St. (5th to 8th)  Committed Funds:	\$47,957 \$85,645 \$1,300,000 \$2,688,281	\$37,688 \$47,957 \$85,645 \$1,351,290 \$1,351,290		2007			
Total: 15: Downtown Renovation - Kansas City St. (5th to 8th)  Committed Funds:	\$47,957 \$85,645 \$1,300,000	\$37,688 \$47,957 \$85,645 \$1,351,290	Design: 43rd Court Reconstruction  Status: Complete	2007	typical street, drainage and utility	landscape	
Total: 15: Downtown Renovation - Kansas City St. (5th to 8th)  Committed Funds:	\$47,957 \$85,645 \$1,300,000 \$2,688,281	\$37,688 \$47,957 \$85,645 \$1,351,290 \$1,351,290	Design: 43rd Court Reconstruction  Status: Complete	2007	typical street, drainage and utility	landscape	
Total:  15: Downtown Renovation - Kansas  City St. (5th to 8th)  Committed Funds:  Total:  16: Downtown Renovation - Phase 2	\$47,957 \$85,645 \$1,300,000 \$2,688,281 \$2,688,281	\$37,688 \$47,957 \$85,645 \$1,351,290 \$1,351,290 \$1,351,290	Design: 43rd Court Reconstruction  Status: Complete Heavy Constructors	2007 2007 2007 2007 12/19/2006	typical street, drainage and utility maintenance	landscape maintenance	
Total:  15: Downtown Renovation - Kansas City St. (5th to 8th)  Committed Funds: Total:  16: Downtown Renovation - Phase 2  Committed Funds:	\$47,957 \$85,645 \$1,300,000 \$2,688,281 \$2,688,281 \$1,800,000	\$37,688 \$47,957 \$85,645 \$1,351,290 \$1,351,290 \$1,351,290 \$1,748,710	Design: 43rd Court Reconstruction  Status: Complete Heavy Constructors	2007 2007 2007 2007 12/19/2006	typical street, drainage and utility maintenance	landscape maintenance	
Total:  15: Downtown Renovation - Kansas  City St. (5th to 8th)  Committed Funds:  Total:  16: Downtown Renovation - Phase 2  Committed Funds:  Total:	\$47,957 \$85,645 \$1,300,000 \$2,688,281 \$2,688,281 \$1,800,000	\$37,688 \$47,957 \$85,645 \$1,351,290 \$1,351,290 \$1,351,290 \$1,748,710	Design: 43rd Court Reconstruction  Status: Complete Heavy Constructors	2007 2007 2007 12/19/2008	typical street, drainage and utility maintenance  typical street, drainage and utility maintenance	landscape maintenance	
Total:  15: Downtown Renovation - Kansas  City St. (5th to 8th)  Committed Funds:  Total:  16: Downtown Renovation - Phase 2  Committed Funds:  Total:  Total:	\$47,957 \$85,645 \$1,300,000 \$2,688,281 \$2,688,281 \$1,800,000	\$37,688 \$47,957 \$85,645 \$1,351,290 \$1,351,290 \$1,351,290 \$1,748,710	Design: 43rd Court Reconstruction  Status: Complete Heavy Constructors	2007 2007 2007 12/19/2008	typical street, drainage and utility maintenance  typical street, drainage and utility maintenance	landscape maintenance	
Total:  15: Downtown Renovation - Kansas  City St. (5th to 8th)  Committed Funds:  Total:  16: Downtown Renovation - Phase 2  Committed Funds:  Total:  17: Downtown Stomwater  Committed Funds  Total:  18: Elm Avenue	\$47,957 \$85,645 \$1,300,000 \$2,688,281 \$2,688,281 \$1,800,000	\$37,688 \$47,957 \$85,645 \$1,351,290 \$1,351,290 \$1,351,290 \$1,748,710 \$0 \$20d don	Design: 43rd Court Reconstruction  Status: Complete Heavy Constructors	2007 2007 2007 12/19/2008	typical street, drainage and utility maintenance  typical street, drainage and utility maintenance	landscape maintenance	
Total:  15: Downtown Renovation - Kansas  City St. (5th to 8th)  Committed Funds:  Total:  16: Downtown Renovation - Phase 2  Committed Funds:  Total:  17: Downtown Stomwater  Committed Funds:  Total:	\$47,957 \$85,645 \$1,300,000 \$2,688,281 \$2,688,281 \$1,800,000 \$0	\$37,688 \$47,957 \$85,645 \$1,351,290 \$1,351,290 \$1,351,290 \$1,748,710 \$0 \$20d don	Design: 43rd Court Reconstruction  Status: Complete Heavy Constructors  Recommended adjustment due to Phase 1 KC Street cost	2007 2007 2007 12/19/2006 2009	typical street, drainage and utility maintenance  typical street, drainage and utility maintenance  typical drainage maintenance  typical street, drainage and utility	landscape maintenance	

			Vision 2012 Project Update	4/1/2008		
Blue - Completed Projects			Gold - Project Updates	Yellow - Operation and Maintenance		
	Project Cost	2012 Funding	Other Funding Source / Comments	Year Funded	Annual O&M	City Ne
19: East Rapid Creek Drainage		\$400,000		2010	typical drainage maintenance	
Committed Funds						
Total:	\$0	\$0				\$0
20: Knollwood Drainage	Γ	\$1,000,000		2010	typical drainage maintenance	
Committed Funds:					syphian dramage maintenance	
Total:	\$0	\$0				\$0
21: SDSM&T Road		\$1,000,000		2010	new street, drainage and utility	
Committed Funds		31,000,000		2010	maintenance	
			20000			
, Total:	\$0	\$0				
22: Centre Street		\$254,500		2010	typical street, drainage and utility	
Committed Funds:		9234,000		2010	maintenance	
Total	60	273				
Total:	\$0	\$0				\$0
23: Hospice House-12 bedroom hospice home	\$2,000,000 to \$3,000,000	****	Status Camalota			
Committed Funds:		\$100,000	Status: Complete	2006	paid by Hospice House	
Total:		\$100,000		2006		\$0
24: Artificial Turf-SDSMT/O'Harra						ΦU
Stadium	\$700,000	\$280,000	Status: Complete	9/5/2006	paid by SDSM&T and RC School	
Committed Funds:	\$35,000	\$14,000	Admin by Office of State Engineer, Design, Testing			
	\$316,300	\$126,520	Bid Sched 1: Quinn Const	1/24/2006		
	\$329,206 \$19,494	\$131,682 \$7,798	Bid Sched 2; Kiefer Flooring 3% Contingency			
Total:	A THE RESIDENCE OF THE PARTY OF	\$280,000	1000 COMMINGENCY			\$0
						φU
25: Skyline Drive Preservation/preserve wilderness						
area	\$800,000	\$737,000	Status: Complete	2006	minimal trail maintenance costs	
Committed Funds:		\$737,000	Land purchase	2006	The desired that the same costs	
Total:	\$0	\$737,000				
26: RC Girls Softball - FUND						
SAFETY ISSUES ONLY	\$75,000	\$40,000	Status: Complete	2006	paid by RC ASA Softball	
			STATE OF THE PROPERTY OF THE P		para by No AbA Colludii	-
Committed Funds:	\$20,500	\$20,500	Safety Netting: Specially Installation	i 4/3//2006		
Committed Funds:	\$20,500 \$20	\$20	Safety Netting: Specialty Installation Fence Ht. Variance Dugout Covers: Dakota Craft (materials only)	4/17/2006 5/26/2006		

			Vision 2012 Project Update	4/1/2008		
Blue - Completed Projects			Gold - Project Updates	Yellow	- Operation and Maint	tenance
	Project	2012		Year		City Ne
	Cost	Funding	Other Funding Source / Comments	Funded	Annual O&M	
		-			Annual Oaw	O&M
	\$9,992	\$9,992	Rapid City ASA Inc. reimbursable: permit, design, labor	5/2/2007		
Uncommitted Funds:	\$39,512	\$39,512				\$9
Uncommitted Funds:		\$488				-
27: ATTA (Alliance of Tribal Tourism						
Advocates) would create pow wow		ļ				
grounds, stage, dance area, lighting, irrigation, walkways, concessions, 36			MOUND BECOMES LAND BONNETICK			
frame structures, landscaping, ticket			WOULD REQUIRE LAND DONATION/LEASE NEAR JOURNEY OR CLOSE TO JOURNEY/CIVIC CENTER. Funds from ATTA tour	1		
booth and fencing	\$812,000	\$812,000	packages, membership revenues, grants.	8669	noted by ATTA	
Committed Funds:	\$9,500	\$9,500	Wyss Associates: Site study	2007	paid by ATTA	
Committee Funds.	\$9,500	\$9,500	Wyss Associates. Site study	5/21/2007		
Total:	\$9,500	\$9,500			\$138,008	\$0
28: Founders Park - reproduce the				T	The state of the s	
original townsite in miniature to tell						
story of early Rapid near 1876						
campsite (trout sculpture south of			BV 00.00 BT 2 10 10 10 10			
Rapid Creek)	\$229,000	\$100,000	Sales of paving bricks	2009		
Committed Funds:						
Total	\$0	\$0				
					The state of the s	90
29A: Dahl Arts Center remodel and Addition	\$5,750,000	\$3,250,000	Satus: Construction	2006, 2007, 2008		
Committed Funds:	The second second	\$196,884	enVision Design consulting contract	8/7/2006	and the same	1
Committee Lancier	\$46,400	\$46,400	MDU Asbestos Removal: L&L Insulation	11/6/2006		
	\$1,264	\$1,264	MDU Asbestos Removal CCO#1F: L&L Insulation	3/5/2007		
	\$4,511	\$0	MDU Asbestos Removal Design and Testing	10/2006		<del></del>
	\$4,966,043	\$2,756,154	Scull Construction; base bid and alternates 5 and 6	4/2/2007	-	<del>                                     </del>
	\$26,007	\$26,007	Building Permit	5/2/2007		
	\$25,843	\$25,843	MDU: Gas line relocation (\$51,092 estimate)	10/2007		
	\$20,000	\$20,000	Utility relocation costs (estimated)	10/2006		
Part III	\$28,325	\$28,325	FMG: Soils and Material Testing	5/7/2007		
	\$6,423	\$6,423	Copy Country: Printing Costs	5/9/2007		
	\$91,000 \$20,271	\$50,505 \$20,271	Scull Construction: CCO #1 - North Annex Windows BHP&L line relocation	6/18/2007		
	\$7,469	\$4,145	Scull Construction CCO #2	8/29/2007		-
	\$3,567		Scutt Construction CCO #2	9/4/2007		
	\$12,853	\$7,134	Sculi Construction CCO #4	12/17/2007		
	\$4,365	\$4,365	FMG: Soils and Material Testing - Amendment #1	1/22/2008		
	\$9,527	\$5,288	Scull Construction CCO #5	2/18/2008		
				2 10/2000		
Total:	\$5,667,637	\$3,200,987		- CONTRACT		1
	\$82,363	\$49,013	Contingency			
98: Performing Arts Facility	2	62 050 000	Obstice Concern of Descina			
ZAD. FOROTHING ALIS FRICING	-	\$3,250,000	Status: Conceptual Design	2007, 2008, 2000		

			Vision 2012 Project Update	4/1/2008		
Blue - Completed Projects			Gold - Project Updates	Yellow - Operation and Maintenance		
	Project	2012		Year		City Ne
	Cost	Funding	Other Funding Source / Comments	Funded	Annual O&M	O&M
Committed Funds	\$53,865	\$53,865	Conceptual Design: Pfluger Associates Architects	2/5/2007		
7-4-1	650.005	050.005				
Total	\$53,865	\$53,865				
30: Downtown Parking-2 proposals - build 2 (separate bonding possibility) Committed Funds.	\$3,315,000	\$2,800,000	Status: Preliminary Proposals received	2007, 2008	paid by fees	
Committed Funds.						
Total	\$0	\$0			\$32,000	\$0
31: Soccer Rapid City- 25 field	Γ	I				
complex, multi use facility	\$10,000,000	\$3,800,000	Status: Site Evaluation in Progress	2008	paid by Soccer Rapid City	
Committed Funds:				2000	paid by Coccer Prapie Oily	
Total:	\$0	\$0				\$0
32: Civic Center Memorial Park Expansion 5000 seat multipurpose arena	805 049 500	205 200 000	Status: Phase 2 Construction in Progress		funded by ongoing revenue sources & current funding	
Committed Funds:	\$25,618,500 \$1,054,834	\$25,600,000		2006, 2007	sources	114 200
Committed Funds:	\$218,900	\$218,900	enVision Design consulting contract enVision Design consulting contract amendment	1/16/2006 5/15/2006		
	\$1,446,000	\$1,446,000	Gustafson Builders bid package #1	6/5/2006		
	\$41,655	\$41,655	ATS Inc. material testing and inspection	7/5/2006		
	\$138,200	\$138,200	Gustafson Builders bid package #1: CCO#1	8/21/2006		
	\$27,035	\$27,035	BHP&L Line Relocation	10/12/2006		
	\$22,191,480	\$22,191,480	Sampson Construction bid package #2	2/26/2007		
	\$10,540	\$10,540	Gustafson Builders bid package #1: CCO#2	3/5/2007		
	\$107,775	\$107,775	Building Permit	3/9/2007		
	\$198,164	\$198,164	Sampson Construction CCO#1	7/16/2007		
	\$18,713	\$18,713	Copy Country: Phase 2 Re-bid	9/5/2007		
	\$1,688	\$1,688	Warax: Connect Water for Heritage Festival & Hills Alive	9/5/2007		
	(\$7,957)	(\$7,957)	Gustafson Builders bid package #1: CCO#3-F	12/3/2007		
	\$5,653	\$5,653	Sampson Construction CCO#2	12/3/2007		
	\$18,500	\$0	FourFront Design consulting contract amendment #2	1/7/2008		
	\$18,500 \$14,970	\$0 \$14,970	FourFront Design consulting contract amendment #2 ATS Inc. material testing and inspection Amendment #1	1/7/2008 1/7/2008		
	\$18,500 \$14,970 \$17,517	\$0 \$14,970 \$17,517	FourFront Design consulting contract amendment #2 ATS Inc. material testing and inspection Amendment #1 Sampson Construction CCO#3	1/7/2008 1/7/2008 2/4/2008		
	\$18,500 \$14,970	\$0 \$14,970	FourFront Design consulting contract amendment #2 ATS Inc. material testing and inspection Amendment #1	1/7/2008 1/7/2008		
Total:	\$18,500 \$14,970 \$17,517 \$26,009	\$0 \$14,970 \$17,517 \$26,009	FourFront Design consulting contract amendment #2 ATS Inc. material testing and inspection Amendment #1 Sampson Construction CCO#3	1/7/2008 1/7/2008 2/4/2008		\$0
Total:	\$18,500 \$14,970 \$17,517	\$0 \$14,970 \$17,517	FourFront Design consulting contract amendment #2 ATS Inc. material testing and inspection Amendment #1 Sampson Construction CCO#3	1/7/2008 1/7/2008 2/4/2008		\$0
Total:	\$18,500 \$14,970 \$17,517 \$26,009	\$0 \$14,970 \$17,517 \$26,009 \$25,511,175	FourFront Design consulting contract amendment #2 ATS Inc. material testing and inspection Amendment #1 Sampson Construction CCO#3 FourFront Design consulting contract amendment #3 - reimbursable	1/7/2008 1/7/2008 2/4/2008		\$0
Total: 33: Lighted and fenced tennis courts at Parkview Pool-BH Tennis Assoc.	\$18,500 \$14,970 \$17,517 \$26,009	\$0 \$14,970 \$17,517 \$26,009 \$25,511,175	FourFront Design consulting contract amendment #2 ATS Inc. material testing and inspection Amendment #1 Sampson Construction CCO#3 FourFront Design consulting contract amendment #3 - reimbursable	1/7/2008 1/7/2008 2/4/2008	replacing existing courts	\$0

			Vision 2012 Project Update	4/1/2008			
Blue - Completed Projects			Gold - Project Updates	Yellow	Yellow - Operation and Maintenance		
	Project Cost	2012 Funding	Other Funding Source / Comments	Year Funded	Annual O&M	City Net	
Total:	\$8,000	\$4,000					
34: Roosevelt Park Complex - complete outside amenities to provide picnic shelters, restrooms, rental facilities and additional parking	\$560,000	\$560,000	Sound and Security System Complete.	2007			
Committed Funds:	\$16,945	\$16,945	KT Connections: Sound System	5/31/2007			
	\$28,955	\$28,955	KT Connections: Security System	5/31/2007			
	\$40,000	\$40,000	Designworks: Park Improvement Design	4/2/2007			
Total:	\$85,900	\$85,900				\$1,000	
Vision 2012 Funding	Committed	122	\$37,972,317	T		1	
Vision 2012 Funding	Approved		\$59,498,500				
Percentage	Committed	Approved	64%				