2015 Government Facilities Fire and Emergency Services Project	Budget	Carry Forward	Budget Changes	Total Budget	Paid to Date	Under Contract	Programmed	Balance	Year Project Started	Status
Fire Station 5 Asphalt Driveway Replacement		126,200.00		126,200.00				126,200.00		Being included with Station addition
Station 1 Assessment/Conceptual Design		136,256.00		136,256.00				136,256.00		95% complete (presentation remaining)
Land Purchase for Fire Department Planning		125,000.00		125,000.00	114,900.31			10,099.69		
Communication Towers	118,142.00			118,142.00				118,142.00		
	110 140 00	207 456 00	0.00	505 500 00	114 000 21	0.00	0.00	200 (07 (0		
	118,142.00	387,456.00	0.00	505,598.00	114,900.31	0.00	0.00	390,697.69		