CITY OF RAPID CITY CONSTRUCTION CHANGE ORDER

Water Reclamation Facility Improvements - Administration Building

PROJECT NO:

WRF01-1132

Scull Construction Service, Inc.

ORIGINAL CONTRACT AMOUNT:

\$1,978,000.00

EM SE	EC NO	DESCRIPTION	UNIT	CONTRACT QUANTITY	UNIT PRICE	EXTENDED PRICE	INSTALLED QUANTITY	INSTALLED PRICE	INCREASE/ (DECREASE)
		Replace metal ceiling tiles with standard acoustical tiles	1	1	(\$7,452.00)	(\$7,452.00)	QUANTITI	TRICE	(\$7,452.00)
		Delete Exterior Burnished Block	1	1	(\$15,246.00)	(\$15,246.00)			(\$15,246.00)
3 1		Delete Engineer's Office Trailer	1	1	(\$799.00)	(\$799.00)			(\$799.00)
4 I	NA	Change Material for Security Gates	1	1	(\$3,787.00)	(\$3,787.00)			(\$3,787.00)
5 I	NA	Delete Stormwater Stormceptor	1	1	(\$10,806.00)	(\$10,806.00)			(\$10,806.00)
6 I	NA	Change RCP Storm Sewer Pipe	1	1	(\$1,870.00)	(\$1,870.00)			(\$1,870.00)
7 I	NA	Add Sheet Vinyl Flooring in Locker Rooms	1	1	\$6,284.00	\$6,284.00			\$6,284.00
8 1	NA	Add Building Security System	1	1	\$11,415.00	\$11,415.00			\$11,415.00
9 1	NA	Add Smoke Detection System and Knox Box	1	1	\$16,914.00	\$16,914.00			\$16,914.00
10	NA	Add Additional Door Hardware	1	1	\$2,115.00	\$2,115.00			\$2,115.00
11 I	NA	Install Sand Oil Basin in place of stormwater Stormceptor	1	1	\$1,803.00	\$1,803.00			\$1,803.00
		Total							(\$1,429.00)

CCO #1		NET INCREASE/(DECREASE):	(\$1,429.00)	
CCO #2 CCO #3		ADJUSTED CONTRACT PRICE:	\$1,976,571.00	
PRIOR TOTAL	\$0.00	CHANGE TO DATE:	(\$1,429.00	
CONTRACTOR: Scull Construction Service, Inc.		DATE:		
ENGINEER: McLaughlin Water Engineers, Ltd.	DATE:			
MAYOR:		DATE:		
FINANCE:		DATE:		
CONTRACT TIME CHANGE ±/-: ± 11 days NEW CONTRACT TIME: Feb.	ruary 11, 2003			

CITY OF RAPID CITY CONSTRUCTION CHANGE ORDER

Water Reclamation Facility Improvements - Administration Building

PROJECT NO:

WRF01-1132

Scull Construction Service, Inc.

ORIGINAL CONTRACT AMOUNT:

\$1,978,000.00

CHANGE ORDER NO.: 1 DATE: July 25, 2002

LINE ITEM		DESCRIPTION	REASON FOR CHANGE
1	NA	Replace metal ceiling tiles with standard acoustical tiles	Use of standard acoustical tiles in place of metal ceiling tiles in entryway, lobby, reception area, and hallway.
2	NA	Delete Exterior Burnished Block	Delete use of exterior burnished block and replace with standard smooth gray or splitface block as appropriate for adjacent block.
3	NA	Delete Engineer's Office Trailer	Engineer's office trailer provided by WRF Expansion Contractor.
4	NA	Change Material for Security Gates	Material for cantilevered security entrance gates changed from aluminum to galvanized steel.
5	NA	Delete Stormwater Stormceptor	Deleted in line stormwater Stormcepter. Unit will be replaced with stormwater quality device supplied by South Dakota Concrete Products.
6	NA	Change RCP Storm Sewer Pipe	Change RCP storm sewer pipe from Class IV with rubber and concrete bell spigot to Class III with mastic joint sealant.
7	NA	Add Sheet Vinyl Flooring in Locker Rooms	Add non-slip sheet vinyl flooring to locker rooms. Originally exposed concrete floors.
8	NA	Add Building Security System	Added building security system to scope of contract. Originally to be supplied by SCADA System supplier. However, cost from SCADA System supplier excessive for this item so moved to building contractor scope.
9	NA	Add Smoke Detection System and Knox Box	Added building smoke detection system to scope of contract. Originally to be supplied by SCADA System supplier. However, cost from SCADA System supplier excessive for this item so moved to building contractor scope.
10	NA	Add Additional Door Hardware	Add additional door hardware to meet code requirements. Not in original design or scope of contract.
11	NA	Install Sand Oil Basin in place of stormwater Stormceptor	Install stormwater quality device supplied by South Dakota Concrete Products in place of originally specified stormwater Stormceptor.
			Additional contract time includes 4 days for delays in surveying and 7 additional days for electrical contractor to install security system and smoke detection system.

PREPARED BY: Dan Coon DATE: July 25, 2002