

**CITY OF RAPID CITY
CONSTRUCTION CHANGE ORDER**

No. PW071503-06

Cocompost Facility

PROJECT NO: SW002-1168

R.C.S. Construction, Inc.

ORIGINAL CONTRACT AMOUNT: \$7,154,343.00

CHANGE ORDER NO.: 3

DATE: July 7, 2003

LINE ITEM	SEC NO	DESCRIPTION	UNIT	CONTRACT QUANTITY	UNIT PRICE	EXTENDED PRICE	INSTALLED QUANTITY	INSTALLED PRICE	INCREASE/(DECREASE)
1	NA	Revision/Additions to Biosolids Handling System	1	1	\$20,321.00	\$20,321.00			\$20,321.00
2	NA	Spray System Strainers and Backflow Preventer at Scrubber	1	1	\$2,330.00	\$2,330.00			\$2,330.00
3	NA	Additional Hoods for South Conveyor	1	1	\$413.00	\$413.00			\$413.00
4	NA	Revisions to Fire Alarm System	1	1	(\$4,087.00)	(\$4,087.00)			(\$4,087.00)
5	NA	Dust Collector Duct Extension	1	1	\$281.00	\$281.00			\$281.00
6	NA	Relocate Air Compressor	1	1	\$1,539.00	\$1,539.00			\$1,539.00
7	NA	Add Covers for Conveyor C-6	1	1	\$2,634.00	\$2,634.00			\$2,634.00
8	NA	Framed Openings for Refining Building Exhaust Fans	1	1	\$3,309.00	\$3,309.00			\$3,309.00
		Total							\$26,740.00

C.C.O. HISTORY INCREASE/(DECREASE)		PRIOR ADJUSTED CONTRACT PRICE :	\$7,188,552.50
CCO #1	\$1,069.50	NET INCREASE/(DECREASE):	\$26,740.00
CCO #2	\$33,140.00		
CCO #3		ADJUSTED CONTRACT PRICE:	\$7,215,292.50
PRIOR TOTAL	\$34,209.50	CHANGE TO DATE:	\$60,949.50

CONTRACTOR: R.C.S. Construction, Inc.	DATE: _____
ENGINEER: Alliance of Architects and Engineers	DATE: _____
MAYOR: _____	DATE: _____
FINANCE: _____	DATE: _____
CONTRACT TIME CHANGE +/-: 0 days NEW CONTRACT TIME: March 16, 2003	

CITY OF RAPID CITY
CONSTRUCTION CHANGE ORDER

Cocompost Facility

PROJECT NO: SWO02-1168

R.C.S. Construction, Inc.

ORIGINAL CONTRACT AMOUNT: \$7,154,343.00

CHANGE ORDER NO.: 3

DATE: July 7, 2003

LINE ITEM		DESCRIPTION	REASON FOR CHANGE
1	NA	Revision/Additions to Biosolids Handling System	Added items to biosolids handling system to make it more closely fit operational needs.
2	NA	Spray System Strainers and Backflow Preventer at Scrubber	Strainers added to minimize clogging of spray nozzles. Backflow preventer added to meet code requirements.
3	NA	Additional Hoods for South Conveyor	Replaced damaged hoods on existing conveyor.
4	NA	Revisions to Fire Alarm System	Eliminated from scope of contract as part of overall upgrade to MRF fire alarm system.
5	NA	Dust Collector Duct Extension	Extended dust collector fan intake duct so it is above head level.
6	NA	Relocate Air Compressor	Relocated biosolids system compressor to allow better access for maintenance and ensure compliance with code.
7	NA	Add Covers for Conveyor C-6	Added covers on conveyor to minimize windblown litter and prevent rain water from getting into refining building.
8	NA	Framed Openings for Refining Building Exhaust Fans	Installed framed openings in Refining System Building to allow for future installation of exhaust fans.

PREPARED BY: Dan Coon _____

DATE: July 7, 2003 _____