

# Change Order

AIA Document G701 - Electronic Format

OWNER [ ]  
 ARCHITECT [ ]  
 CONTRACTOR [ ]

PROJECT:  
*(name, address)*  
 Roosevelt Park Pool Complex  
 Rapid City, South Dakota

CHANGE ORDER NUMBER: B02  
 DATE: September 3, 2003  
 ARCHITECT'S PROJECT NO: 02008  
 CONSTRUCTION DATE: October 8, 2002  
 CONTRACT FOR: Complete Construction

TO CONTRACTOR:  
 RCS Construction  
 P. O. Box 9337  
 Rapid City, SD 57709

The Contract is changed as follows:

1 Proposal Request No. B14A - Add Thickened Slab & Beam Length.....	\$285.00
2 Proposal Request No. B14B - Add acoustical coverage of A (above).....	\$227.00
3 Proposal Request No. B15 - Revise communications conduit.....	\$1,527.00
4 Proposal Request No. B16 - Delete some of the perimeter lighting & frame for scoreboard.....	(\$1,060.00)
5 Proposal Request No. B18 - Revise & add railings @ waterslide.....	\$2,555.00
6 Proposal Request No. B20 - Revise waterslide height, support structure & masonry wall (Add two [2] days)...	\$20,861.00
7 Proposal Request No. B21 - Pile adjustment.....	(\$27,888.00)
8 Proposal Request No. B22 - Revise Family Change shower doors.....	\$4,572.00
9 Proposal Request No. B23.1 - Revise Piping @ Chiller.....	(\$567.00)
10 Proposal Request No. B23.2 - Add compressor pad.....	\$558.00
11 Proposal Request No. B26 - Revise locker benches & sightline CMU.....	\$921.00
12 Proposal Request No. B28 - Revise some fixtures and grilles.....	\$465.00
13 Proposal Request No. B29 - Revise duct location.....	\$249.00
14 Proposal Request No. B32 - Revise door #131 latch hardware.....	\$944.00
<b>Total:</b>	<b>\$3,649.00</b>

The original (Contract Sum)(~~Guaranteed Maximum Price~~) for the Building (B) was..... \$8,315,000.00  
 Net change by previously authorized Change Orders..... (\$9,979.00)  
 The (Contract Sum)(~~Guaranteed Maximum Price~~) prior to this Change Order..... \$8,305,021.00  
 The (Contract Sum)(~~Guaranteed Maximum Price~~) will be (increased)(~~decreased~~)  
 (~~unchanged~~) by this Change Order in the amount of..... \$3,649.00  
 The new (Contract Sum)(~~Guaranteed Maximum Price~~) including this Change Order will be..... \$8,308,670.00  
 The Contract Time will be (increased)(~~decreased~~)(~~unchanged~~) two (2) days.  
 The date of Substantial Completion as of the date of this Change Order therefore is: April 8, 2004.  
**Not valid until signed by Owner, Architect and Contractor (Signature on next page).**

---

NOTE: This summary does not reflect changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directives.

---


THIS DOCUMENT HAS IMPORTANT LEGAL CONSEQUENCES; CONSULTATION WITH AN ATTORNEY IS ENCOURAGED WITH RESPECT TO ITS COMPLETION OR MODIFICATION. AUTHENTICATION OF THIS ELECTRONICALLY DRAFTED AIA DOCUMENT MAY BE MADE BY USING AIA DOCUMENT D401.


---

ARCHITECT  
Lund Associates, Ltd.  
1621 Sheridan Lake Road  
Rapid City, SD 57702

CONTRACTOR  
RCS Construction  
P. O. Box 9337  
Rapid City, SD 57709

OWNER  
City of Rapid City  
300 Sixth Street  
Rapid City, SD 57701

By: 

By: 

By: \_\_\_\_\_

Date: 9/17/03

Date: 9/18/03

Date: \_\_\_\_\_

---

AIA DOCUMENT G701 - CHANGE ORDER - 1987 EDITION - AIA - COPYRIGHT 1987 - THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVENUE, N. W., WASHINGTON, D. C., 20006-5292.

WARNING: Unlicensed photocopying violates U.S. copyright laws and is subject to legal prosecution. This document was electronically produced under license number 895000517 and can be reproduced without violation until 10/30/00.

---