



# CHANGE ORDER #2

Distribution To:

Owner	<input checked="" type="checkbox"/>
Architect	<input checked="" type="checkbox"/>
Contractor	<input checked="" type="checkbox"/>
Other	<input type="checkbox"/>

**Project:** #1232.002 - RUSHMORE PLAZA  
CIVIC CENTER MULTIPURPOSE  
ADDITION - BID PACKAGE 1

**Change Order No.:** 2 Final

**Initiation Date:** February 15, 2007

**To:** Heavy Constructors, Inc.  
P. O. Box 3239  
Rapid City, SD 57709

**Contract For:** General Construction of Bid  
Package 1

**Contract Date:** June 6, 2006

**You are hereby directed to make the following changes in this Contract:**

1. Per RFP 6 (attached): Imported backfill as necessary to replace existing unstable soils on site during utility construction.....	ADD:	\$	3,846.70
2. Per RFP 11 (attached): Costs associated with cutting the pile cap so the grade beam could be formed and poured.....	ADD:	\$	548.16
3. Per RFP 12R (attached): Project closeout issues			
12R-1. Credit for grade beams.....	DEDUCT:	\$	(6,217.14)
12R-2. Additional steel reinforcing.....	ADD:	\$	791.29
12R-3. Added backfill/concrete.....	ADD:	\$	4,026.94
12R-4. Added foundation material.....	ADD:	\$	2,137.33
12R-5. Credit for concrete road.....	DEDUCT:	\$	(1,223.30)
12R-6 Revisions to door hardware.....	ADD:	\$	3,214.65
12R-7. Credit for final survey.....	DEDUCT:	\$	(60.08)
12R-8. Perimeter fencing.....	ADD:	\$	3,755.69
12R-9. Construction time extension: Thirty (30) days - date of substantial completion changed to November 29, 2006.	NO COST:	\$	-
12R-10. Credit for sidewalk at Theater.....	DEDUCT:	\$	(280.32)
<b>TOTAL CHANGE:</b>			<b>\$ 10,539.92</b>

Not valid until signed by both the Owner and Architect. Signature of the Contractor indicates his/her agreement herewith, including any adjustment in the Contract Sum or Contract Time.

**CONTRACT STATUS:**


The Original Contract Sum was.....	\$1,446,000.00
Net Change by Previously Authorized Change Orders.....	\$ 138,199.54
The Contract Sum Prior To This Change Order.....	\$ 1,584,199.54
The Contract Sum Will Be Increased By This Change Order.....	\$ 10,539.92
The New Contract Sum Including This Change Order Will Be.....	\$ 1,594,739.46
The Contract Time Will Be (increased/unchanged) by thirty (30) days.	
The Date of Substantial Completion is.....	November 29, 2006

**ARCHITECT:**  
enVision Design, Inc.  
822 Main Street  
Rapid City, SD 57701

**CONTRACTOR:**  
Heavy Constructors, Inc.  
P. O. Box 3239  
Rapid City, SD 57709

**OWNER:**  
City of Rapid City  
300 Sixth Street  
Rapid City, SD 57701

By   
Date

By   
Date 2-20-07

By \_\_\_\_\_  
Date