



ARCHITECTURE
ENGINEERING
GIS
SURVEYING

FOUR FRONT
DESIGN INC

CHANGE ORDER #6

Distribution To:
 Owner
 Architect
 Contractor
 Other

Project: #1258.004 - DAHL ARTS CENTER
 REMODEL AND ADDITION
 Rapid City, South Dakota

Change Order No.: 6

Initiation Date: April 18, 2008

To: J. Scull Construction Services
 P. O. Box 7636
 Rapid City, SD 57709

Contract For: General Construction

Contract Date: April 4, 2007

You are hereby directed to make the following changes in this Contract:

1. Per RFP 33 (attached): Temporary heating, cooling, humidification for Cyclorama room.....	ADD:	\$	866.71
2. Per RFP 39R (attached): Duct and storm drain modifications.....	ADD:	\$	3,581.72
3. Per RFP 45R (attached): D012 ductwork conflict and credit for deleting acoustical tile ceiling in D012.....	ADD:	\$	6,806.45
4. Per RFP 52 (attached): Modify roof curb support railing for RTU 2 and 3.....	ADD:	\$	696.98
5. Per RFP 53 (attached): Sewage ejector vent piping.....	ADD:	\$	390.93
6. Per RFP 54R (attached): Delete main lobby CRS casework desk.....	DEDUCT:	\$	(5,241.65)
7. Per RFP 55R (attached): Cover existing perimeter ACT all angle in Cyclorama with prefinished metal.....	ADD:	\$	341.39
8. Per RFP 56 (attached): Delete all concrete stain.....	DEDUCT:	\$	(847.43)
9. Per RFP 57 (attached): Power panels connections.....	ADD:	\$	1,452.53
10. Per RFP 58 (attached): Remove and reinstall Cyclorama track lighting.....	ADD:	\$	1,721.52
11. Per RFP 61 (attache): Room D012 modifications: delete ACT and add block to top of west wall, paint CMU to match adjacent surfaces.....	ADD:	\$	906.08
12. Per RFP 67 (attached): Panel L11 feeders.....	ADD:	\$	3,353.38
TOTAL CHANGE:			\$ 14,028.61

Not valid until signed by both the Owner and Architect. Signature of the Contractor indicates his/her agreement herewith, including any adjustment in the Contract Sum or Contract Time.


CONTRACT STATUS:


The Original Contract Sum was.....	\$ 4,966,043.00
Net Change by Previously Authorized Change Orders.....	\$ 124,416.31
The Contract Sum Prior To This Change Order.....	\$ 5,090,459.31
The Contract Sum Will Be Increased By This Change Order.....	\$ 14,028.61
The New Contract Sum Including This Change Order Will Be.....	\$ 5,104,487.92
The Contract Time Will Be (increased / unchanged) by no (-0-) days.	
The Date of Substantial Completion is.....Annex Remodel:	October 30, 2007
The Contract Time Will Be (increased / unchanged) by no (-0-) days.	
The Date of Substantial Completion is.....Remainder of Project:	September 27, 2008.

ARCHITECT:
 FourFront Design, Inc.
 517 Seventh Street
 Rapid City, SD 57701

CONTRACTOR:
 J. Scull Construction Services
 P. O. Box 7636
 Rapid City, SD 57709

OWNER:
 City of Rapid City
 300 Sixth Street
 Rapid City, SD 57701

By 
 Date 4-23-08

By 
 Date 4-23-08

By _____
 Date _____