


# CHANGE ORDER #7



**Distribution To:**

- Owner  City of Rapid City (Rod Johnson, Public Works)
- Architect
- Contractor  Sampson Construction
- Other

**Project:** #1232.001 - RUSHMORE PLAZA  
CIVIC CENTER MULTIPURPOSE  
ADDITION - BID PACKAGE 2  
Rapid City, South Dakota

**Change Order No.:** 7

**Initiation Date:** June 20, 2008

**To:** Sampson Construction  
3730 S. 14th Street  
Lincoln, NE 68502-5316

**Contract For:** General Construction

**Contract Date:** February 26, 2007

**You are hereby directed to make the following changes in this Contract:**

1. Per RFP #37R (attached): General suite revisions.....	ADD:	\$	3,423.00
2. Per RFP #56 (attached): Corridor lighting control modifications.....	NO COST:		No cost
3. Per RFP #66 (attached): Additional concrete crack reinforcement steel.....	ADD:	\$	16,348.00
4. Per RFP #68 (attached): Feeders adjustment.....	NO COST:		No cost
5. Per RFP #71 (attached): Delete RTU screens shown in Bid Alternate #2.....	DEDUCT:	\$	(5,490.00)
6. Per RFP #72 (attached): Revise trench drain for Zamboni pit.....	ADD:	\$	1,160.00
7. Per RFP #73 (attached): Reduce ads connections.....	DEDUCT:	\$	(6,002.00)
8. Per RFP #74 (attached): Add a 200-amp, 3-phase breaker to SML to feed SML3.....	ADD:	\$	2,406.00
9. Per RFP #75 (attached): Add ticket scanning system Cat 5e.....	ADD:	\$	1,047.00
10. Per RFP #76 (attached): Eliminate AHU shutdown duct detectors.....	DEDUCT:	\$	(632.00)
<b>TOTAL CHANGE:</b>			<b>\$ 12,260.00</b>

Not valid until signed by both the Owner and Architect. Signature of the Contractor indicates his/her agreement herewith, including any adjustment in the Contract Sum or Contract Time.

**CONTRACT STATUS:**

The Original Contract Sum was.....	\$ 22,191,480.00
Net Change by Previously Authorized Change Orders.....	\$ 335,987.50
The Contract Sum Prior To This Change Order.....	\$ 22,527,467.50
The Contract Sum Will Be Increased By This Change Order.....	\$ 12,260.00
The New Contract Sum Including This Change Order Will Be.....	\$ 22,539,727.50
The Contract Time Will Be ( <del>increased</del> / unchanged) by -0- days.	
The Date of Substantial Completion Is.....	December 1, 2008

**ARCHITECT:**

FourFront Design, Inc.  
517 Seventh Street  
Rapid City, SD 57701

By [Signature]  
Date 7-2-08

**CONTRACTOR:**

# Sampson Construction  
3730 S. 14th Street  
Lincoln, NE 68502-5316

By [Signature]  
Date 6/26/08

**OWNER:**

City of Rapid City  
300 Sixth Street  
Rapid City, SD 57701

By \_\_\_\_\_  
Date \_\_\_\_\_