

Change Order

Change Order No. 1-FINAL

PROJECT:
Omaha Street Storm Water Quality Project
City of Rapid City
Project No. ~~PW042809-11~~ **DR09-1801/50782**
DW# R09-336

OWNER:
City of Rapid City
Attn: Rod Johnson
300 Sixth Street
Rapid City, SD 57701

CONTRACTOR:
Xcel Demo, LLC
Attn: Dane Sundstrom
2167 Ferguson Drive
Sturgis, SD 57785


ARCHITECT:
Designworks, Inc.
Attn: Randal Fisher
526 Saint Joseph Street
Rapid City, SD 57701


SUMMARY of CONTRACT MODIFICATIONS

a .	Original Contract Sum		\$	249,342.00
b .	Net Change by previous Change Orders		\$	-
c .	Contract Sum prior to this Change Order		\$	249,342.00
d .	Net Increase this Change Order	Add	\$	-
e .	Net Decrease this Change Order	Deduct	\$	-
f .	Contract Sum with this Change Order		\$	249,342.00

g .	Increase in Contract Time (Days)		27 Days
h .	Amended Date of Substantial Completion		11-Nov-10

AUTHORIZATION OF CHANGE ORDER

ARCHITECT: Designworks, Inc. DATE:
4/17/2010


CONTRACTOR: Xcel Demo, LLC DATE:
11-22-10


OWNER: City of Rapid City DATE:
11-23-10

RECEIVED
NOV 22 2010
ENGINEERING DIVISION

Change Order Item No.	Summary of Work Modifications
-----------------------	-------------------------------

CHANGE ORDER NO. 1

1.1	Omit Unclassified Excavation (200 CY x \$11.00 per CY) between Storm Outlet Structure 'B' and Storm Diversion 'C'.
1.2	Placement of Rock Stabilization (7.5 CY x \$ 50.00 per CY) Below Storm Outlet Structure 'A'.
1.3	Placement of Rock Stabilization (7.5 CY x \$ 50.00 per CY) Below Storm Diversion Structure 'B'.
1.4	Placement of Additional Rock Rip Rap (5.0 CY x \$ 50.00 per CY) from Storm Diversion Structure 'C' to Rapid Creek.
1.5	Additional Concrete Work needed to complete Storm Diversion Structure 'C'.
1.6	Delay of Concrete Work Due to Abnormal High Water Levels in Rapid Creek.

Net Change This Change Order =

Contract Change		
Change	Contract Value	Contract Time

Deduct	\$ (2,200.00)	-2 Days
Add	\$ 375.00	2 Days
Add	\$ 375.00	1 Days
Add	\$ 250.00	1 Days
Add	\$ 1,200.00	1 Days
Add	\$ -	24 Days

Add \$ - 27 Days