



Change Order No. 3

Project Name: 2010 Water Reclamation Facility Improvements	HDR Project No.: 133655
Project Owner: (Name, Address) City of Rapid City 300 6 th Street Rapid City, SD 57701	Owner's Project No.: WRF10-1856 / 50791
Project Contractor: (Name, Address) RCS Construction, Inc. 2400 Commerce Road Rapid City, SD 57702	Date of Contract: May 28, 2010

It is agreed to modify the Contract referred to above as follows:

CPR #	ITEM AND DESCRIPTION OF CHANGES	CHANGE IN CONTRACT PRICE	CHANGE IN CONTRACT TIME
A4	Relocate Digester Building Louvers	\$ 2,199	None
A5	Sludge Piping Modification	\$ 3,644	None
B6	Connect Yard Hydrant to Existing Main	\$ 1,630	None
B7	Final Quantity Adjustment	\$ 4,379	None
B8	Replace Telephone Line	\$ 886	None
C5	Relocate Admin Building Louver	\$ 3,669	None
C7	Circuit Breaker Change	\$ 279	None
C8	GFI's at Primary Clarifiers	\$ 1,943	None
C9	Time Extension	\$ 0	70 days (Sch C)
Difference Net		\$ 18,629	None

Summary: It is agreed to modify the Contract referred to above as follows:

Contract Price prior to this Change Order	Contract Time prior to this Change Order
\$ 2,187,574.00	Schedule A – February 28, 2011
Net Increase (decrease) of this Change Order	Schedule B – December 16, 2010
\$ 18,629.00	Schedule C – December 16, 2010
Revised Contract Price with all approved Change Orders	Net Increase (decrease) of this Change Order
\$ 2,206,203.00	Schedule C - Add 70 days
	Revised Contract Time with all approved Change Orders
	Schedule C – February 24, 2011

The changes included in this Change Order are to be accomplished in accordance with the terms, stipulations and conditions of the original Contract as though included therein.

Accepted for Contractor by: 	Date: 2-8-11
Recommended for Approval by (HDR, Engineering, Inc.): 	Date: 2-7-11
Approved for Owner by:	Date:
Attest:	Date:

Distribution: Owner Contractor Office Field Other