

**CITY OF RAPID CITY CONSTRUCTION CHANGE ORDER #3F
 CAMBELL STREET REINFORCED BOX CULVERT
 PROJECT NO. DR10-1909 / CIP NO. 50020
 SEPTEMBER 14, 2012
 ORIGINAL CONTRACT AMOUNT: \$1,785,072.12
 CONTRACTOR: HEAVY CONSTRUCTORS INC**





LINE ITEM	DESCRIPTION	UNIT	CURRENT CONTRACT QUANTITY	UNIT PRICE	EXTENDED PRICE	ADJUSTED QUANTITY	ADJUSTED PRICE	NET CHANGE
1	MOBILIZATION	LS	1.00	\$35,011.40	\$35,011.40	1.00	\$35,011.40	\$0.00
2	INCIDENTAL	LS	1.00	\$5,456.92	\$5,456.92	1.00	\$5,456.92	\$0.00
3	INCIDENTAL WORK (ELECTRICAL)	LS	1.00	\$3,514.23	\$3,514.23	1.00	\$3,514.23	\$0.00
4	CONSTRUCTION STAKING	LS	1.00	\$12,484.19	\$12,484.19	1.00	\$12,484.19	\$0.00
5	REESTABLISH PROPERTY CORNERS	EA	5.00	\$252.21	\$1,261.05	5.00	\$1,261.05	\$0.00
6	CLEARING & GRUBBING	LS	1.00	\$1,784.48	\$1,784.48	1.00	\$1,784.48	\$0.00
7	REMOVE FIRE HYDRANT AND AUX. VALVE	EA	1.00	\$594.83	\$594.83	1.00	\$594.83	\$0.00
8	REMOVE STORM SEWER MAIN	LF	529.00	\$11.90	\$6,295.10	529.00	\$6,295.10	\$0.00
9	REMOVE INLET	EA	3.00	\$594.83	\$1,784.49	3.00	\$1,784.49	\$0.00
10	REMOVE AC PAVEMENT	SY	6,809.00	\$3.57	\$24,308.13	6,809.00	\$24,308.13	\$0.00
11	PLACE SALVAGED ASPHALT	TON	216.40	\$17.84	\$3,860.58	216.40	\$3,860.58	\$0.00
12	REMOVE PCC PAVEMENT	SY	1,143.85	\$10.11	\$11,564.32	1,143.85	\$11,564.32	\$0.00
13	REMOVE PCC APPROACH PAVEMENT	SY	68.90	\$10.11	\$696.58	68.90	\$696.58	\$0.00
14	REMOVE CONCRETE CURB & GUTTER	LF	244.00	\$4.16	\$1,015.04	244.00	\$1,015.04	\$0.00
15	REMOVE PCC SIDEWALK	SY	238.00	\$6.54	\$1,556.52	238.00	\$1,556.52	\$0.00
16	REMOVE FENCE	LF	260.00	\$1.67	\$434.20	260.00	\$434.20	\$0.00
17	GATE	EA	1.00	\$59.48	\$59.48	1.00	\$59.48	\$0.00
18	REMOVE LIGHT POLE FOOTING	EA	4.00	\$594.83	\$2,379.32	4.00	\$2,379.32	\$0.00
19	REMOVE PAVEMENT MARKING, STRIPES	LF	965.00	\$1.19	\$1,148.35	965.00	\$1,148.35	\$0.00
20	REMOVE & RESET SIGN	EA	0.00	\$89.22	\$0.00	0.00	\$0.00	\$0.00
21	AASHTO T-180 SOIL TEST	1.00	2.00	\$170.24	\$340.48	2.00	\$340.48	\$0.00
22	EXCAVATION, UNCLASSIFIED	CY	4,221.00	\$8.92	\$37,651.32	4,221.00	\$37,651.32	\$0.00
23	EXCAVATION, UNCLASSIFIED- DIGOUTS W/TYPE 4 ROCK	T	25.00	\$59.48	\$1,487.00	25.00	\$1,487.00	\$0.00
24	CO-COMPOST	T	107.00	\$40.45	\$4,328.15	107.00	\$4,328.15	\$0.00
25	PLACE SALVAGED TOPSOIL	CY	311.00	\$5.95	\$1,850.45	311.00	\$1,850.45	\$0.00
26	FURNISH AND PLACE TOPSOIL	CY	798.00	\$23.79	\$18,984.42	798.00	\$18,984.42	\$0.00
27	SEEDING & FERTILIZING	SY	10,761.00	\$0.68	\$7,317.48	10,761.00	\$7,317.48	\$0.00
28	WATER MAIN CONCRETE ENCASEMENT	LF	23.00	\$59.48	\$1,368.04	23.00	\$1,368.04	\$0.00

LINE ITEM	DESCRIPTION	UNIT	CURRENT CONTRACT QUANTITY	UNIT PRICE	EXTENDED PRICE	ADJUSTED QUANTITY	ADJUSTED PRICE	NET CHANGE
29	SEWER AND WATER MAIN INSULATION	SF	88.00	\$4.16	\$366.08	88.00	\$366.08	\$0.00
30	CONTROLLED DENSITY FILL	CY	65.00	\$95.17	\$6,186.05	65.00	\$6,186.05	\$0.00
31	IMPORTED BACKFILL MATERIAL (TRENCH)	CY	0.00	\$11.90	\$0.00	0.00	\$0.00	\$0.00
32	TYPE I BEDDING MATERIAL	T	5.00	\$21.34	\$106.70	5.00	\$106.70	\$0.00
33	TYPE III FOUNDATION MATERIAL	T	30.00	\$21.34	\$640.20	30.00	\$640.20	\$0.00
34	6" PVC WATER MAIN C-900, CLASS 150	LF	9.00	\$44.59	\$401.31	9.00	\$401.31	\$0.00
35	16" PVC WATER MAIN C-905, DR 25	LF	99.00	\$96.06	\$9,509.94	99.00	\$9,509.94	\$0.00
36	16" 45 DEGREE BEND	EA	4.00	\$1,234.93	\$4,939.72	4.00	\$4,939.72	\$0.00
37	6" STANDARD COUPLING	EA	1.00	\$419.84	\$419.84	1.00	\$419.84	\$0.00
38	16" GATE VALVE W/BOX	EA	1.00	\$9,006.38	\$9,006.38	1.00	\$9,006.38	\$0.00
39	FIRE HYDRANT W/AUX VALVE, BOX & LEAD	EA	1.00	\$4,468.96	\$4,468.96	1.00	\$4,468.96	\$0.00
40	FIRE HYDRANT PROTECTION BOLLARDS	EA	4.00	\$910.08	\$3,640.32	4.00	\$3,640.32	\$0.00
41	1" COPPER SERVICE	LF	112.00	\$39.53	\$4,427.36	112.00	\$4,427.36	\$0.00
42	1" TAPPING SADDLE	EA	1.00	\$521.30	\$521.30	1.00	\$521.30	\$0.00
43	1" CURB STOP & BOX	EA	1.00	\$472.30	\$472.30	1.00	\$472.30	\$0.00
44	24" STEEL PIPE CASING	LF	74.00	\$140.66	\$10,408.84	74.00	\$10,408.84	\$0.00
45	18" RCP, CLASS III	LF	390.00	\$42.22	\$16,465.80	390.00	\$16,465.80	\$0.00
46	24" RCP, CLASS II	LF	264.00	\$51.89	\$13,698.96	264.00	\$13,698.96	\$0.00
47	30" RCP, CLASS II	LF	16.00	\$63.68	\$1,018.88	16.00	\$1,018.88	\$0.00
48	36" RCP, CLASS II	LF	244.00	\$85.35	\$20,825.40	244.00	\$20,825.40	\$0.00
49	48" RCP, CLASS II	LF	28.00	\$147.65	\$4,134.20	28.00	\$4,134.20	\$0.00
50	36" RCP 45 DEGREE BEND	EA	4.00	\$860.12	\$3,440.48	4.00	\$3,440.48	\$0.00
51	2-9'X6' PRECAST BOX CULVERT FURNISH AND INSTALL	LF	372.00	\$1,275.54	\$474,500.88	372.00	\$474,500.88	\$0.00
52	2-9'X6' PRECAST BOX CULVERT BEND FURNISH AND INSTALL	EA	20.00	\$9,108.56	\$182,171.20	20.00	\$182,171.20	\$0.00
53	2-9'X6' CIP INLET	EA	1.00	\$62,820.96	\$62,820.96	1.00	\$62,820.96	\$0.00
54	END SECTION, FURNISH AND INSTALL	EA	1.00	\$18,817.72	\$18,817.72	1.00	\$18,817.72	\$0.00
55	BOX CULVERT UNDERCUT DRAINAGE FABRIC	SY	2,047.00	\$3.61	\$7,389.67	2,047.00	\$7,389.67	\$0.00
56	BOX CULVERT UNDERCUT	CY	989.00	\$44.86	\$44,366.54	989.00	\$44,366.54	\$0.00
57	TYPE C INLET	EA	1.00	\$3,568.95	\$3,568.95	1.00	\$3,568.95	\$0.00
58	TYPE B INLET	EA	3.00	\$2,974.13	\$8,922.39	3.00	\$8,922.39	\$0.00
59	TYPE E INLET	EA	2.00	\$8,565.48	\$17,130.96	2.00	\$17,130.96	\$0.00
60	4.5'X10' TYPE S INLET	EA	3.00	\$7,732.73	\$23,198.19	3.00	\$23,198.19	\$0.00
61	TYPE M MEDIAN DRAIN	EA	4.00	\$5,948.25	\$23,793.00	4.00	\$23,793.00	\$0.00
62	18" CMP	LF	14.00	\$86.42	\$1,209.88	14.00	\$1,209.88	\$0.00

LINE ITEM	DESCRIPTION	UNIT	CURRENT CONTRACT QUANTITY	UNIT PRICE	EXTENDED PRICE	ADJUSTED QUANTITY	ADJUSTED PRICE	NET CHANGE
63	18" CMP SLOTTED DRAIN	LF	20.00	\$173.91	\$3,478.20	20.00	\$3,478.20	\$0.00
64	WATER POLLUTION CONTROL	LS	1.00	\$34,499.85	\$34,499.85	1.00	\$34,499.85	\$0.00
65	WATER FOR DUST CONTROL	MGAL	1.30	\$20.22	\$26.29	1.30	\$26.29	\$0.00
66	CLASS III RIPRAP	TON	72.00	\$48.86	\$3,517.92	102.00	\$4,983.72	\$1,465.80
67	CLASS IV RIPRAP	TON	296.00	\$48.72	\$14,421.12	296.00	\$14,421.12	\$0.00
68	BANK AND CHANNEL PROTECTION GABION	CY	124.00	\$219.68	\$27,240.32	124.00	\$27,240.32	\$0.00
69	BONDED FIBER MULCHING	SY	11,160.00	\$2.07	\$23,101.20	11,160.00	\$23,101.20	\$0.00
70	TURF REINFORCEMENT MAT, SDDOT TYPE 2	SY	966.00	\$8.83	\$8,529.78	966.00	\$8,529.78	\$0.00
71	ROCK CONSTRUCTION ENTRANCE	EA	2.00	\$992.17	\$1,984.34	2.00	\$1,984.34	\$0.00
72	AGGREGATE BASE COURSE, 1"	T	1,743.00	\$20.33	\$35,435.19	1,743.00	\$35,435.19	\$0.00
73	GRAVEL CUSHION	T	229.00	\$20.33	\$4,655.57	229.00	\$4,655.57	\$0.00
74	TEMPORARY	T	47.10	\$20.33	\$957.54	47.10	\$957.54	\$0.00
75	GRAVEL SURFACING, PERMENANT	T	31.20	\$20.33	\$634.30	31.20	\$634.30	\$0.00
76	AC, CLASS G, TYPE 1 PG64-22	T	1,525.00	\$99.40	\$151,585.00	1,525.00	\$151,585.00	\$0.00
77	BITUMINOUS TACK COAT	GAL	100.00	\$10.29	\$1,029.00	100.00	\$1,029.00	\$0.00
78	SEAL COAT	SY	7,670.00	\$2.38	\$18,254.60	7,670.00	\$18,254.60	\$0.00
79	ASPHALT CRACK SEALING	LF	1,000.00	\$1.96	\$1,960.00	1,740.00	\$3,410.40	\$1,450.40
80	PCC APPROACH PAVEMENT, 6" REINFORCED	SY	68.90	\$57.10	\$3,934.19	68.90	\$3,934.19	\$0.00
81	PCC PAVEMENT, 10" NONREINFORCED	SY	1,049.00	\$97.55	\$102,329.95	1,049.00	\$102,329.95	\$0.00
82	CONCRETE CURB & GUTTER, TYPE B6-6	LF	217.00	\$21.41	\$4,645.97	217.00	\$4,645.97	\$0.00
83	CONCRETE CURB & GUTTER, TYPE B6-10	LF	559.00	\$27.36	\$15,294.24	559.00	\$15,294.24	\$0.00
84	CONCRETE "P6" GUTTER	LF	29.00	\$22.60	\$655.40	29.00	\$655.40	\$0.00
85	CONCRETE "P10" GUTTER	LF	80.00	\$21.41	\$1,712.80	80.00	\$1,712.80	\$0.00
86	CONCRETE FILLET & PAN, 10" REINFORCED	SY	60.50	\$118.97	\$7,197.69	60.50	\$7,197.69	\$0.00
87	DOWEL BAR	EA	644.00	\$9.22	\$5,937.68	644.00	\$5,937.68	\$0.00
88	INSERT STEEL BAR IN PCC PAVEMENT	EA	349.00	\$11.90	\$4,153.10	349.00	\$4,153.10	\$0.00
89	CONCRETE SIDEWALK, 4" NONREINFORCED	SF	2,323.00	\$4.76	\$11,057.48	2,323.00	\$11,057.48	\$0.00
90	DETECTABLE WARNING PANEL	SF	20.00	\$52.34	\$1,046.80	20.00	\$1,046.80	\$0.00
91	FURNISH CHAIN LINK SECURITY FENCE	LF	0.00	\$22.60	\$0.00	0.00	\$0.00	\$0.00
92	INSTALL CHAIN LINK SECURITY FENCE	LF	0.00	\$8.53	\$0.00	0.00	\$0.00	\$0.00
93	RESET CHAIN LINK GATE	EA	0.00	\$178.45	\$0.00	0.00	\$0.00	\$0.00
94	RELOCATED LIGHT POLE	EA	2.00	\$1,565.58	\$3,131.16	2.00	\$3,131.16	\$0.00

LINE ITEM	DESCRIPTION	UNIT	CURRENT CONTRACT QUANTITY	UNIT PRICE	EXTENDED PRICE	ADJUSTED QUANTITY	ADJUSTED PRICE	NET CHANGE
95	3/4" RIGID CONDUIT, SCHEDULE 40	LF	115.00	\$3.02	\$347.30	115.00	\$347.30	\$0.00
96	1/C #12 AWG COPPER WIRE	LF	600.00	\$1.25	\$750.00	600.00	\$750.00	\$0.00
97	TRENCHING	LF	115.00	\$4.82	\$554.30	115.00	\$554.30	\$0.00
98	2' DIAMETER FOOTING	LF	11.00	\$196.29	\$2,159.19	11.00	\$2,159.19	\$0.00
99	COLD APPLIED PLASTIC PAVEMENT MARKING, 4"	LF	965.00	\$3.33	\$3,213.45	965.00	\$3,213.45	\$0.00
100	COLD APPLIED PLASTIC PAVEMENT MARKING, ARROW	EA	2.00	\$356.90	\$713.80	2.00	\$713.80	\$0.00
101	GROOVE FOR COLD APPLIED PLASTIC MARKING, 4"	LF	965.00	\$0.95	\$916.75	965.00	\$916.75	\$0.00
102	GROOVE FOR COLD APPLIED PLASTIC MARKING, ARROW	EA	2.00	\$237.93	\$475.86	2.00	\$475.86	\$0.00
103	TRAFFIC CONTROL	LS	1.00	\$25,101.62	\$25,101.62	1.00	\$25,101.62	\$0.00
104	TRAFFIC CONTROL PLAN	LS	1.00	\$1,189.65	\$1,189.65	1.00	\$1,189.65	\$0.00
105	FLAGGING	HR	309.50	\$26.17	\$8,099.62	309.50	\$8,099.62	\$0.00
106	LANDSCAPING	LS	1.00	\$4,413.60	\$4,413.60	1.00	\$4,413.60	\$0.00
107	TRAFFIC CONTROL MOVABLE CONCRETE BARRIER	EA	0.00	\$118.97	\$0.00	0.00	\$0.00	\$0.00
108	MOVABLE F SHAPE CONCRETE BARRIER, INTERIOR SECTION	EA	18.00	\$1,506.10	\$27,109.80	18.00	\$27,109.80	\$0.00
109	MOVABLE F SHAPE CONCRETE BARRIER, EXTERIOR SECTION	EA	2.00	\$1,506.10	\$3,012.20	2.00	\$3,012.20	\$0.00
110	2" SCHEDULE 40 PVC CONDUIT	LF	440.00	\$9.96	\$4,382.40	440.00	\$4,382.40	\$0.00
111	#4 THWN COPPER WIRE	LF	1,500.00	\$2.07	\$3,105.00	1,500.00	\$3,105.00	\$0.00
112	SEEDING (LOW GROW MIX)	SY	1,365.00	\$0.58	\$791.70	1,365.00	\$791.70	\$0.00
113	LIQUIDATED DAMAGES	EA	17.00	(\$800.00)	(\$13,600.00)	32.00	(\$25,600.00)	(\$12,000.00)
114	GUARDRAIL	LS	1.00	\$2,000.00	\$2,000.00	1.00	\$2,000.00	\$0.00
115	PAVEMENT MARKING PAINT - 4"	FT	0.00	\$0.23	\$0.00	675.00	\$155.25	\$155.25
116	AREA	EA	0.00	\$75.08	\$0.00	3.00	\$225.24	\$225.24
117	PAVEMENT MARKING HANDICAP SIGN	EA	0.00	\$63.53	\$0.00	2.00	\$127.06	\$127.06
TOTAL						\$1,738,668.83	\$1,730,092.58	(\$8,576.25)

C.C.O. HISTORY INCREASE/(DECREASE)		PRIOR ADJUSTED CONTRACT PRICE :	\$1,738,668.83
CCO #1	(\$57,263.84)	NET INCREASE/(DECREASE):	(\$8,576.25)
CCO #2	\$10,860.55	ADJUSTED CONTRACT PRICE:	\$1,730,092.58
CCO #3F	(\$8,576.25)	CHANGE TO DATE:	(\$54,979.54)

	CONTRACTOR: HEAVY CONSTRUCTORS, PO Box 1376, Rapid City, SD 57709 - 342-3152	10/22/12 DATE
	CONSULTANT: FMG ENGINEERING	10/18/12 DATE
	PROJECT MANAGER: KLARE SCHROEDER, P.E.	10/12/12 DATE
	CITY ENGINEER: DALE TECH, P.E. / L.S.	10-22-12 DATE
MAYOR: SAM KOOIKER		DATE
FINANCE: PAULINE SUMPTION		DATE
CONTRACT TIME CHANGE +/-: 0	NEW CONTRACT TIME: Days	

City Staff recommends approval of this Change Order #3F to Heavy Constructors for a decrease of \$8,576.25 based on unit pricing with the following appropriation:

Initial Funding		\$1,385,072.12	\$400,000.00			\$1,785,072.12
Fund Type		Drainage	Vision 2012			
Department		8911	0132			
Line Item		4371	4371			
Fund		0505	0107			
CCO #1		(\$57,263.84)	\$0.00			(\$57,263.84)
CCO #2		\$10,860.55	\$0.00			\$10,860.55
CCO #3F		(\$8,576.25)	\$0.00			(\$8,576.25)
Adjusted Funding		\$1,330,092.58	\$400,000.00		\$1,730,092.58	\$1,730,092.58

CITY OF RAPID CITY CONSTRUCTION CHANGE ORDER #3F
CAMBELL STREET REINFORCED BOX CULVERT
PROJECT NO. DR10-1909 / CIP NO. 50020
SEPTEMBER 14, 2012
ORIGINAL CONTRACT AMOUNT: \$1,785,072.12
CONTRACTOR: HEAVY CONSTRUCTORS INC

LINE ITEM	DESCRIPTION	REASON FOR CHANGE
66	CLASS III RIPRAP	Actual quantity needed to complete the project.
79	ASPHALT CRACK SEALING	Actual quantity needed to complete the project.
113	LIQUIDATED DAMAGES	The Contractor completed the project 32 working days beyond the original completion date.
115	PAVEMENT MARKING PAINT - 4"	Needed to restripe the parking lot after seal coating.
116	PAVEMENT MARKING PAINT - AREA	Needed to restripe the parking lot after seal coating.
117	PAVEMENT MARKING HANDICAP SIGN	Needed to restripe the parking lot after seal coating.

PREPARED BY: Richard Sudmeier

DATE: 9/14/12

		Drainage		Vision 2012			
		8911		0132			
		4371		4371			
		0505		0107			
ITEM NO.	DESCRIPTION OF ITEM	AMOUNT	PERCENT	AMOUNT	PERCENT		
1	MOBILIZATION	0.00	100%	0.00	0%	100%	
2	INCIDENTAL	0.00	100%	0.00	0%	100%	
3	INCIDENTAL WORK (ELECTRICAL)	0.00	100%	0.00	0%	100%	
4	CONSTRUCTION STAKING	0.00	100%	0.00	0%	100%	
5	REESTABLISH PROPERTY CORNER	0.00	100%	0.00	0%	100%	
6	CLEARING & GRUBBING	0.00	100%	0.00	0%	100%	
7	REMOVE FIRE HYDRANT AND AUX.	0.00	100%	0.00	0%	100%	
8	REMOVE STORM SEWER MAIN	0.00	100%	0.00	0%	100%	
9	REMOVE INLET	0.00	100%	0.00	0%	100%	
10	REMOVE AC PAVEMENT	0.00	100%	0.00	0%	100%	
11	PLACE SALVAGED ASPHALT	0.00	100%	0.00	0%	100%	
12	REMOVE PCG PAVEMENT	0.00	100%	0.00	0%	100%	
13	REMOVE PCC APPROACH PAVEMENT	0.00	100%	0.00	0%	100%	
14	REMOVE CONCRETE CURB & GUTTER	0.00	100%	0.00	0%	100%	
15	REMOVE PCC SIDEWALK	0.00	100%	0.00	0%	100%	
16	REMOVE FENCE	0.00	100%	0.00	0%	100%	
17	SALVAGE CHAIN LINK FENCE GATE	0.00	100%	0.00	0%	100%	
18	REMOVE LIGHT POLE FOOTING	0.00	100%	0.00	0%	100%	
19	REMOVE PAVEMENT MARKING, SIGN	0.00	100%	0.00	0%	100%	
20	REMOVE & RESET SIGN	0.00	100%	0.00	0%	100%	
21	AASHTO T-180 SOIL TEST	0.00	100%	0.00	0%	100%	
22	EXCAVATION, UNCLASSIFIED	0.00	100%	0.00	0%	100%	
23	EXCAVATION, UNCLASSIFIED-DIG	0.00	100%	0.00	0%	100%	
24	CO-COMPOST	0.00	100%	0.00	0%	100%	
25	PLACE SALVAGED TOPSOIL	0.00	100%	0.00	0%	100%	
26	FURNISH AND PLACE TOPSOIL	0.00	100%	0.00	0%	100%	
27	SEEDING & FERTILIZING	0.00	100%	0.00	0%	100%	
28	WATER MAIN CONCRETE ENCAS	0.00	100%	0.00	0%	100%	

29	SEWER AND WATER MAIN INSULATION	0.00	100%	0.00	0%	100%
30	CONTROLLED DENSITY FILL	0.00	100%	0.00	0%	100%
31	IMPORTED BACKFILL MATERIAL (TYPE I)	0.00	100%	0.00	0%	100%
32	TYPE I BEDDING MATERIAL	0.00	100%	0.00	0%	100%
33	TYPE III FOUNDATION MATERIAL	0.00	100%	0.00	0%	100%
34	6" PVC WATER MAIN C-900, CLASS 2	0.00	100%	0.00	0%	100%
35	16" PVC WATER MAIN C-905, DR 2	0.00	100%	0.00	0%	100%
36	16" 45 DEGREE BEND	0.00	100%	0.00	0%	100%
37	6" STANDARD COUPLING	0.00	100%	0.00	0%	100%
38	16" GATE VALVE W/BOX	0.00	100%	0.00	0%	100%
39	FIRE HYDRANT W/AUX VALVE, BOLLER	0.00	100%	0.00	0%	100%
40	FIRE HYDRANT PROTECTION BOLLER	0.00	100%	0.00	0%	100%
41	1" COPPER SERVICE	0.00	100%	0.00	0%	100%
42	1" TAPPING SADDLE	0.00	100%	0.00	0%	100%
43	1" CURB STOP & BOX	0.00	100%	0.00	0%	100%
44	24" STEEL PIPE CASING	0.00	100%	0.00	0%	100%
45	18" RCP, CLASS III	0.00	100%	0.00	0%	100%
46	24" RCP, CLASS II	0.00	100%	0.00	0%	100%
47	30" RCP, CLASS II	0.00	100%	0.00	0%	100%
48	36" RCP, CLASS II	0.00	100%	0.00	0%	100%
49	48" RCP, CLASS II	0.00	100%	0.00	0%	100%
50	36" RCP 45 DEGREE BEND	0.00	100%	0.00	0%	100%
51	2-9'X6' PRECAST BOX CULVERT F	0.00	16%	0.00	84%	100%
52	2-9'X6' PRECAST BOX CULVERT B	0.00	100%	0.00	0%	100%
53	2-9'X6' CIP INLET	0.00	100%	0.00	0%	100%
54	2-9'X6' PRECAST BOX CULVERT E	0.00	100%	0.00	0%	100%
55	BOX CULVERT UNDERCUT DRAIN	0.00	100%	0.00	0%	100%
56	BOX CULVERT UNDERCUT	0.00	100%	0.00	0%	100%
57	TYPE C INLET	0.00	100%	0.00	0%	100%
58	TYPE B INLET	0.00	100%	0.00	0%	100%
59	TYPE E INLET	0.00	100%	0.00	0%	100%
60	4.5'X10' TYPE S INLET	0.00	100%	0.00	0%	100%
61	TYPE M MEDIAN DRAIN	0.00	100%	0.00	0%	100%
62	18" CMP	0.00	100%	0.00	0%	100%
63	18" CMP SLOTTED DRAIN	0.00	100%	0.00	0%	100%
64	WATER POLLUTION CONTROL	0.00	100%	0.00	0%	100%
65	WATER FOR DUST CONTROL	0.00	100%	0.00	0%	100%

66	CLASS III RIPRAP	1,465.80	100%	0.00	0%	100%
67	CLASS IV RIPRAP	0.00	100%	0.00	0%	100%
68	BANK AND CHANNEL PROTECTIO	0.00	100%	0.00	0%	100%
69	BONDED FIBER MULCHING	0.00	100%	0.00	0%	100%
70	TURF REINFORCEMENT MAT, SDI	0.00	100%	0.00	0%	100%
71	ROCK CONSTRUCTION ENTRANC	0.00	100%	0.00	0%	100%
72	AGGREGATE BASE COURSE, 1"	0.00	100%	0.00	0%	100%
73	GRAVEL CUSHION	0.00	100%	0.00	0%	100%
74	GRAVEL SURFACING, TEMPORAR	0.00	100%	0.00	0%	100%
75	GRAVEL SURFACING, PERMENAN	0.00	100%	0.00	0%	100%
76	AC, CLASS G, TYPE 1 PG64-22	0.00	100%	0.00	0%	100%
77	BITUMINOUS TACK COAT	0.00	100%	0.00	0%	100%
78	SEAL COAT	0.00	100%	0.00	0%	100%
79	ASPHALT CRACK SEALING	1,450.40	100%	0.00	0%	100%
80	PCC APPROACH PAVEMENT, 6" R	0.00	100%	0.00	0%	100%
81	PCC PAVEMENT, 10" NONREINFO	0.00	100%	0.00	0%	100%
82	CONCRETE CURB & GUTTER, TYF	0.00	100%	0.00	0%	100%
83	CONCRETE CURB & GUTTER, TYF	0.00	100%	0.00	0%	100%
84	CONCRETE "P6" GUTTER	0.00	100%	0.00	0%	100%
85	CONCRETE "P10" GUTTER	0.00	100%	0.00	0%	100%
86	CONCRETE FILLET & PAN, 10" RE	0.00	100%	0.00	0%	100%
87	DOWEL BAR	0.00	100%	0.00	0%	100%
88	INSERT STEEL BAR IN PCC PAVEI	0.00	100%	0.00	0%	100%
89	CONCRETE SIDEWALK, 4" NONRE	0.00	100%	0.00	0%	100%
90	DETECTABLE WARNING PANEL	0.00	100%	0.00	0%	100%
91	FURNISH CHAIN LINK SECURITY F	0.00	100%	0.00	0%	100%
92	INSTALL CHAIN LINK SECURITY F	0.00	100%	0.00	0%	100%
93	RESET CHAIN LINK GATE	0.00	100%	0.00	0%	100%
94	RELOCATED LIGHT POLE	0.00	100%	0.00	0%	100%
95	3/4" RIGID CONDUIT, SCHEDULE 4	0.00	100%	0.00	0%	100%
96	1/C #12 AWG COPPER WIRE	0.00	100%	0.00	0%	100%
97	TRENCHING	0.00	100%	0.00	0%	100%
98	2' DIAMETER FOOTING	0.00	100%	0.00	0%	100%
99	COLD APPLIED PLASTIC PAVEME	0.00	100%	0.00	0%	100%

100	COLD APPLIED PLASTIC PAVEME	0.00	100%	0.00	0%	100%
101	GROOVE FOR COLD APPLIED PLA	0.00	100%	0.00	0%	100%
102	GROOVE FOR COLD APPLIED PLA	0.00	100%	0.00	0%	100%
103	TRAFFIC CONTROL	0.00	100%	0.00	0%	100%
104	TRAFFIC CONTROL PLAN	0.00	100%	0.00	0%	100%
105	FLAGGING	0.00	100%	0.00	0%	100%
106	LANDSCAPING	0.00	100%	0.00	0%	100%
107	TRAFFIC CONTROL MOVABLE CO	0.00	100%	0.00	0%	100%
108	MOVABLE F SHAPE CONCRETE B	0.00	100%	0.00	0%	100%
109	MOVABLE F SHAPE CONCRETE B	0.00	100%	0.00	0%	100%
110	2" SCHEDULE 40 PVC CONDUIT	0.00	100%	0.00	0%	100%
111	#4 THWN COPPER WIRE	0.00	100%	0.00	0%	100%
112	SEEDING (LOW GROW MIX)	0.00	100%	0.00	0%	100%
113	LIQUIDATED DAMAGES	-12,000.00	100%	0.00	0%	100%
114	GUARDRAIL	0.00	100%	0.00	0%	100%
115	PAVEMENT MARKING PAINT - 4"	155.25	100%	0.00	0%	100%
116	PAVEMENT MARKING PAINT - ARE	225.24	100%	0.00	0%	100%
117	PAVEMENT MARKING HANDICAP	127.06	100%	0.00	0%	100%
		(\$8,576.25)		\$0.00		(\$8,576.25)