



CITY OF RAPID CITY CONSTRUCTION CHANGE ORDER #1F
2013 MISCELLANEOUS IMPROVEMENTS PROJECT
PROJECT NO. MIP13-2079 / CIP NO. 50298.
NOVEMBER 20, 2013
ORIGINAL CONTRACT AMOUNT: \$141,155.00
CONTRACTOR: TRU-FORM CONSTRUCTION, INC.

LINE ITEM	DESCRIPTION	UNIT	CURRENT CONTRACT QUANTITY	UNIT PRICE	EXTENDED PRICE	ADJUSTED QUANTITY	ADJUSTED PRICE	NET CHANGE	
1	MOBILIZATION	LS	1.00	\$16,000.00	\$16,000.00	1.00	\$16,000.00	\$0.00	
2	SAW & REMOVE ASPHALT PAVEMENT	SY	150.00	\$35.00	\$5,250.00	176.20	\$6,167.00	\$917.00	
3	SAW & REMOVE CONCRETE PAVEMENT	SY	74.00	\$50.00	\$3,700.00	71.20	\$3,560.00	(\$140.00)	
4	REMOVE CURB & GUTTER	LF	400.00	\$25.00	\$10,000.00	376.00	\$9,400.00	(\$600.00)	
5	REMOVE SIDEWALK	SF	2,950.00	\$3.00	\$8,850.00	3,055.00	\$9,165.00	\$315.00	
6	REMOVE CONCRETE APPROACH	SY	10.00	\$45.00	\$450.00	0.00	\$0.00	(\$450.00)	
7	FILLET	SY	60.00	\$55.00	\$3,300.00	75.80	\$4,169.00	\$869.00	
8	INSTALL CONCRETE SIDEWALK, 4"	SF	2,950.00	\$8.00	\$23,600.00	3,564.60	\$28,516.80	\$4,916.80	
9	INSTALL 6" REIN. CONCRETE SIDEWALK	SF	120.00	\$10.00	\$1,200.00	55.00	\$550.00	(\$650.00)	
10	DETECTABLE WARNING PANELS	SF	150.00	\$40.00	\$6,000.00	130.00	\$5,200.00	(\$800.00)	
11	INSTALL CURB AND GUTTER	LF	345.00	\$35.00	\$12,075.00	402.00	\$14,070.00	\$1,995.00	
12	INSTALL REIN. CURB & GUTTER	LF	35.00	\$40.00	\$1,400.00	11.00	\$440.00	(\$960.00)	
13	INSTALL REIN. CONCRETE FILLET	SY	118.00	\$95.00	\$11,210.00	105.60	\$10,032.00	(\$1,178.00)	
14	INSTALL REIN. CONCRETE PAN	SY	30.00	\$90.00	\$2,700.00	22.30	\$2,007.00	(\$693.00)	
15	REINFORCED CONC. APPROACH	SY	18.00	\$90.00	\$1,620.00	6.10	\$549.00	(\$1,071.00)	
16	REINFORCED CONC. DRIVEWAY	SY	10.00	\$90.00	\$900.00	0.00	\$0.00	(\$900.00)	
17	DIGOUTS W/ BASE COURSE	CY	20.00	\$50.00	\$1,000.00	8.10	\$405.00	(\$595.00)	
18	BASE COURSE	TN	80.00	\$50.00	\$4,000.00	21.10	\$1,055.00	(\$2,945.00)	
19	ASPHALT PAVEMENT (PG 58-28)	TN	55.00	\$220.00	\$12,100.00	38.30	\$8,426.00	(\$3,674.00)	
20	TRAFFIC CONTROL PLAN	LS	1.00	\$900.00	\$900.00	1.00	\$900.00	\$0.00	
21	TYPE 'B' ADVANCE ARROW PANEL	EA	2.00	\$400.00	\$800.00	2.00	\$800.00	\$0.00	
22	TRAFFIC CONTROL	LS	1.00	\$7,000.00	\$7,000.00	1.00	\$7,000.00	\$0.00	
23	PLASTIC CONCRETE TESTS	EA	10.00	\$225.00	\$2,250.00	5.00	\$1,125.00	(\$1,125.00)	
24	INCIDENTAL	LS	1.00	\$4,000.00	\$4,000.00	1.00	\$4,000.00	\$0.00	
25	EROSION WATTLES, 9"	EA	5.00	\$50.00	\$250.00	0.00	\$0.00	(\$250.00)	
26	OUTLET/ INLET PROTECTION	EA	8.00	\$75.00	\$600.00	4.00	\$300.00	(\$300.00)	
TOTAL						\$141,155.00		\$133,836.80	(\$7,318.20)

C.C.O. HISTORY INCREASE/(DECREASE)		PRIOR ADJUSTED CONTRACT PRICE :	\$141,155.00
CCO #1F	(\$7,318.20)	NET INCREASE/(DECREASE):	(\$7,318.20)
	\$0.00	ADJUSTED CONTRACT PRICE:	\$133,836.80
	\$0.00	CHANGE TO DATE:	(\$7,318.20)

CONTRACTOR: TRU-FORM CONSTRUCTION, INC.	DATE
	12/16/13
PROJECT MANAGER: KLARE SCHROEDER, P.E.	DATE
	12-16-13
CITY ENGINEER: DALE TECH, P.E. / L.S.	DATE
MAYOR: SAM KOOIKER	DATE
FINANCE: PAULINE SUMPTION	DATE
CONTRACT TIME CHANGE +/-: +	NEW CONTRACT TIME: 3 Days

City Staff recommends approval of this Change Order #1F to Tru-Form Construction for a decrease of \$7,318.20 based on unit pricing with the following appropriation:

Initial Funding	\$141,155.00				\$141,155.00
Fund Type	MIP				
Department	8913				
Line Item	4370				
Fund	0505				
CCO #1F	(\$7,318.20)				(\$7,318.20)
					\$0.00
					\$0.00
Adjusted Funding	\$133,836.80			\$133,836.80	\$133,836.80

CITY OF RAPID CITY CONSTRUCTION CHANGE ORDER #1F
2013 MISCELLANEOUS IMPROVEMENTS PROJECT
PROJECT NO. MIP13-2079 / CIP NO. 50298.
NOVEMBER 20, 2013
ORIGINAL CONTRACT AMOUNT: \$141,155.00
CONTRACTOR: TRU-FORM CONSTRUCTON, INC.

LINE ITEM	DESCRIPTION	REASON FOR CHANGE
2	SAW & REMOVE ASPHALT PAVEMENT	Actual quantity needed to complete the project.
3	SAW & REMOVE CONCRETE PAVEMENT	Actual quantity needed to complete the project.
4	REMOVE CURB & GUTTER	Actual quantity needed to complete the project.
5	REMOVE SIDEWALK	Actual quantity needed to complete the project.
6	REMOVE CONCRETE APPROACH	None needed.
7	FILLET	Actual quantity needed to complete the project.
8	INSTALL CONCRETE SIDEWALK, 4"	Actual quantity needed to complete the project.
9	INSTALL 6" REIN. CONCRETE SIDEWALK	Actual quantity needed to complete the project.
10	DETECTABLE WARNING PANELS	Actual quantity needed to complete the project.
11	INSTALL CURB AND GUTTER	Actual quantity needed to complete the project.
12	INSTALL REIN. CURB & GUTTER	Actual quantity needed to complete the project.
13	INSTALL REIN. CONCRETE FILLET	Actual quantity needed to complete the project.
14	INSTALL REIN. CONCRETE PAN	Actual quantity needed to complete the project.
15	REINFORCED CONC. APPROACH	Actual quantity needed to complete the project.
16	REINFORCED CONC. DRIVEWAY	None needed.
17	DIGOUTS W/ BASE COURSE	Actual quantity needed to complete the project.
18	BASE COURSE	Actual quantity needed to complete the project.
19	ASPHALT PAVEMENT (PG 58-28)	Actual quantity needed to complete the project.
23	PLASTIC CONCRETE TESTS	Actual quantity needed to complete the project.
25	EROSION WATTLES, 9"	None needed.
26	OUTLET/ INLET PROTECTION	Actual quantity needed to complete the project.

PREPARED BY: Klare Schroeder, P.E.

DATE: November 20, 2013

FUNDING TYPE		MIP	
COST CENTER		8913	
LINE ITEM		4370	
FUND		0505	
ITEM NO.	DESCRIPTION OF ITEM	AMOUNT	PERCENT
1	MOBILIZATION	0.00	100%
2	SAW & REMOVE ASPHALT PAVEM	917.00	100%
3	SAW & REMOVE CONCRETE PAVI	-140.00	100%
4	REMOVE CURB & GUTTER	-600.00	100%
5	REMOVE SIDEWALK	315.00	100%
6	REMOVE CONCRETE APPROACH	-450.00	100%
7	REMOVE CONCRETE PAN & FILLE	869.00	100%
8	INSTALL CONCRETE SIDEWALK, 4	4,916.80	100%
9	INSTALL 6" REIN. CONCRETE SIDE	-650.00	100%
10	DETECTABLE WARNING PANELS	-800.00	100%
11	INSTALL CURB AND GUTTER	1,995.00	100%
12	INSTALL REIN. CURB & GUTTER	-960.00	100%
13	INSTALL REIN. CONCRETE FILLET	-1,178.00	100%
14	INSTALL REIN. CONCRETE PAN	-693.00	100%
15	REINFORCED CONC. APPROACH	-1,071.00	100%
16	REINFORCED CONC. DRIVEWAY	-900.00	100%
17	DIGOUTS W/ BASE COURSE	-595.00	100%
18	BASE COURSE	-2,945.00	100%
19	ASPHALT PAVEMENT (PG 58-28)	-3,674.00	100%
20	TRAFFIC CONTROL PLAN	0.00	100%
21	TYPE 'B' ADVANCE ARROW PANE	0.00	100%
22	TRAFFIC CONTROL	0.00	100%
23	PLASTIC CONCRETE TESTS	-1,125.00	100%
24	INCIDENTAL	0.00	100%
25	EROSION WATTLES, 9"	-250.00	100%
26	OUTLET/ INLET PROTECTION	-300.00	100%
		(\$7,318.20)	