

Change Order

Change Order No. 1

PROJECT:

ASA Softball - Parkview Addition
City of Rapid City
Project No. 12-2043 / CIP No. 50937
Dsgnrks # R12-386

OWNER:

City of Rapid City
Attn: Rod Johnson
300 Sixth Street
Rapid City, SD 57701

CONTRACTOR:

R.C.S. Construction, Inc.
Attn: Robert C. Scull
PO Box 9337
Rapid City, SD 57709-9337

ARCHITECT:

Designworks, Inc.
Attn: Randal Fisher
526 Saint Joseph Street
Rapid City, SD 57701

SUMMARY of CONTRACT MODIFICATIONS

a .	Original Contract Sum		\$ 1,465,000.00
b .	Net Change by previous Change Orders		\$ -
c .	Contract Sum prior to this Change Order		\$ 1,465,000.00
d .	Net Increase this Change Order	Add	\$ 37,029.00
e .	Net Decrease this Change Order	Deduct	\$ -
f .	Contract Sum with this Change Order		\$ 1,502,029.00
g .	Increase in Contract Time (Days)		15 Days
h .	Amended Date of Substantial Completion		30-Jun-14

AUTHORIZATION OF CHANGE ORDER

ARCHITECT: Designworks, Inc. DATE:

 05/08/2014

CONTRACTOR: RCS Construction, Inc. DATE:

OWNER: City of Rapid City DATE:

Change Order Item No.	Summary of Work Modifications
------------------------------	--------------------------------------

Contract Change		
Change	Contract Value	Contract Time

CHANGE ORDER NO. 1

1 . 1	Install Class II Riprap under the double 60" RCP for subgrade stabilization.
1 . 2	Provide and install asphalt shingles on the four dugout roofs in lieu of the metal roof system.
1 . 3	Omit 298 CY of infield surface material from both fields and install 298 CY of 'All-American Fortified Gold field' material as manufactured by All American Sports.Material.
1 . 4	Replace Fiberglass Base on Existing Electrical Transformer.
1 . 5	Delay of earthworks and construction due to abnormal weather conditions.

Add	\$ 3,298.00	1 Days
Deduct	\$ (278.00)	0 Days
Add	\$ 33,316.00	7 Days
Add	\$ 693.00	0 Days
Add	\$ -	7 Days

Net Change This Change Order =

Add \$ 37,029.00 15 Days