



AIA®

Document G701™ – 2001

Change Order

PROJECT <i>(Name and address):</i> Horace Mann Pool & Park 818 Anamosa St. Rapid City, SD	CHANGE ORDER NUMBER: 006 DATE: 10/23/15	OWNER: <input checked="" type="checkbox"/> ARCHITECT: <input checked="" type="checkbox"/> CONTRACTOR: <input checked="" type="checkbox"/> FIELD: <input type="checkbox"/> OTHER: <input type="checkbox"/>
TO CONTRACTOR <i>(Name and address):</i> RCS Construction Inc. PO Box 9337 Rapid City, SD 57709-9337	ARCHITECT'S PROJECT NUMBER: 13007 CONTRACT DATE: June 16, 2014 CONTRACT FOR: General Construction	

THE CONTRACT IS CHANGED AS FOLLOWS:

(Include, where applicable, any undisputed amount attributable to previously executed Construction Change Directives)

RFP #27R2 Add Vacuum Breaker & 4" Isolation Valves	Add \$3,529 and no days
RFP #30 Revise Concourse Lighting Fixtures	Add \$1,087 and no days
RFP #32 Add Eyewash/Shower Station @ Chlorine Room	Add \$7,676 and no days
RFP #33 Revise Rock Beds @ Perimeter	Add \$2,756 and no days
RFP #34 Revise Rock Beds @ North	Add \$1,995 and no days
RFP #35 Add sidewalk removal & replacement along Anamosa St.	Add \$5,229 and no days
RFP #36 Add Wall Hydrant @ Exterior of Park Restrooms	Add \$ 864 and no days
CMR #6 Add Attachment Plates to Signage @ SF CMU	Add \$ 834 and no days
CMR #7 Add Concourse 100.Floor Coating Materials (Labor by GC)	Add \$5,694 and no days (April install)

The original Contract Sum was	\$ 8,002,000.00
The net change by previously authorized Change Orders	\$ 78,529
The Contract Sum prior to this Change Order was	\$ 8,080,529.00
The Contract Sum will be increased by this Change Order in the amount of	\$ 29,664
The new Contract Sum including this Change Order will be	\$ 8,110,193.00

The Contract Time will be increased by One (0) days.

The date of Substantial Completion as of the date of this Change Order therefore is November 24 2015

NOTE: This Change Order does not include changes in the Contract Sum, Contract Time or Guaranteed Maximum Price which have been authorized by Construction Change Directive until the cost and time have been agreed upon by both the Owner and Contractor, in which case a Change Order is executed to supersede the Construction Change Directive.

NOT VALID UNTIL SIGNED BY THE ARCHITECT, CONTRACTOR AND OWNER.

Fennell Design Inc.
ARCHITECT (Firm name)
 1113 St. Joseph St, Rapid City, SD 57701
ADDRESS

BY (Signature)
 Gene A Fennell
(Typed name)
 1/5/16
DATE

RCS Construction Inc.
CONTRACTOR (Firm name)
 PO Box 9337, Rapid City, SD 57709-9337
ADDRESS

BY (Signature)
 Bob Conway
(Typed name)
 1/6/16
DATE

City of Rapid City
OWNER (Firm name)
 300 Sixth St, Rapid City, SD 57701
ADDRESS

BY (Signature)
 Mayor Steve Allender
(Typed name)

DATE