

**CITY OF RAPID CITY
CONSTRUCTION CHANGE ORDER**

No. PW111203-04

Water Reclamation Facility Improvements - Administration Building

PROJECT NO: WRF01-1132

Scull Construction Service, Inc.

ORIGINAL CONTRACT AMOUNT: \$1,978,000.00

CHANGE ORDER NO.: 4 Final

DATE: November 10, 2003

LINE ITEM	SEC NO	DESCRIPTION	UNIT	CONTRACT QUANTITY	UNIT PRICE	EXTENDED PRICE	INSTALLED QUANTITY	INSTALLED PRICE	INCREASE/(DECREASE)
1	NA	Repair Lift Station Electronics	1	1	\$2,149.00	\$2,149.00			\$2,149.00
2	NA	Revise Lab Electrical Raceways	1	1	(\$146.00)	(\$146.00)			(\$146.00)
3	NA	Replace HVAC Recirculation Pumps	1	1	\$11,569.00	\$11,569.00			\$11,569.00
Total									\$13,572.00

C.C.O. HISTORY INCREASE/(DECREASE)			PRIOR ADJUSTED CONTRACT PRICE :		\$2,040,012.00
CCO #1		(\$1,429.00)	NET INCREASE/(DECREASE):		\$13,572.00
CCO #2		\$22,369.00			
CCO #3		\$41,072.00	ADJUSTED CONTRACT PRICE:		\$2,053,584.00
PRIOR TOTAL			\$62,012.00	CHANGE TO DATE:	\$75,584.00

CONTRACTOR: Scull Construction Service, Inc.	DATE: _____
ENGINEER: McLaughlin Water Engineers, Ltd.	DATE: _____
MAYOR: _____	DATE: _____
FINANCE: _____	DATE: _____
CONTRACT TIME CHANGE +/-: 0 days NEW CONTRACT TIME: April 30, 2003	

**CITY OF RAPID CITY
CONSTRUCTION CHANGE ORDER**

Water Reclamation Facility Improvements - Administration Building

PROJECT NO: WRF01-1132

Scull Construction Service, Inc.

ORIGINAL CONTRACT AMOUNT: \$1,978,000.00

CHANGE ORDER NO.: 4 Final

DATE: November 10, 2003

LINE ITEM	SEC NO	DESCRIPTION	REASON FOR CHANGE
1	NA	Repair Lift Station Electronics	Repair of sewer lift station electronics damaged by intrusion of rainwater.
2	NA	Revise Lab Electrical Raceways	Installed narrower electrical raceways above laboratory counters. Done to meet space restrictions.
3	NA	Replace HVAC Recirculation Pumps	HVAC recirculation pumps as sized by the design engineer and installed by the contractor were undersized. Larger capacity pumps are required for the system to function properly. Contractor installed as specified and approved. Determined to be a design mistake. Design engineer has agreed to reimburse the City for the cost of replacing these pumps.

PREPARED BY: Dan Coon _____

DATE: November 10, 2003 _____