

CITY OF RAPID CITY
CONSTRUCTION CHANGE ORDER
CHANGE ORDER NO.: 5

No. PW022404-04

Project Name: Cocompost Facility
Project No: SWO 02-1168
Contractor: R.C.S. Construction, Inc.

DATE: February 18, 2004

ORIGINAL CONTRACT AMOUNT: \$7,154,343.00

LINE ITEM	DESCRIPTION	UNIT	CONTRACT QUANTITY	UNIT PRICE	EXTENDED PRICE	INSTALLED QUANTITY	INSTALLED PRICE	INCREASE/ (DECREASE)
1	Trouble Shooting Disruptions to SCADA and Fire Alarm Systems	LS	0	\$11,130.00	\$0.00	1	\$11,130.00	\$11,130.00
2	Add Exterior Intakes for Compressor and Destoner in Refining Building	LS	0	\$13,908.00	\$0.00	1	\$13,908.00	\$13,908.00
	Total				\$0.00			\$25,038.00
C.C.O. HISTORY INCREASE/(DECREASE)				PRIOR ADJUSTED CONTRACT PRICE :				
CCO #1			\$1,069.50	NET INCREASE/(DECREASE):				\$7,235,447.50
CCO #2			\$33,140.00					\$25,038.00
CCO #3			\$26,740.00	ADJUSTED CONTRACT PRICE:				\$7,260,485.50
CCO #4			\$20,155.00					
PRIOR TOTAL			\$81,104.50	CHANGE TO DATE:				\$106,142.50
CONTRACTOR: R.C.S. Construction, Inc. _____ DATE: _____								
ENGINEER: Alliance of Architects and Engineers _____ DATE: _____								
MAYOR: _____ DATE: _____								
FINANCE: _____ DATE: _____								
CONTRACT TIME CHANGE +/-: 0 days COMPLETION DATE: April 11, 2003								

LINE ITEM	DESCRIPTION	REASON FOR CHANGE
1	Trouble Shooting Disruptions to SCADA and Fire Alarm Systems	Incurring costs in identifying nature and sources of induced voltages that were disrupting the fire alarm system and SCADA system. Findings of these investigations resulted in installation of line reactors and load filters on variable frequency drives on 100 HP motors.
2	Add Exterior Intakes for Compressor and Destoner in Refining Building	Based on experience obtained during start-up and testing of refining process, it was found necessary to add exterior air intakes for compressor and destoner equipment to draw outside air. Provisions for outside air was not included in original contract due to uncertainty on need for exterior air for the compressor and destoner.

Prepared by: R. Nelson

DATE: February 18, 2004