

**CITY OF RAPID CITY
CONSTRUCTION CHANGE ORDER**

PROJECT NAME: ELK VALE LOW LEVEL RESERVOIR

PROJECT NO: W07-1638

CONTRACTOR: NATGUN CORPORATION

ORIGINAL CONTRACT AMOUNT: \$5,931,271.20

CHANGE ORDER NO.: 3

DATE: July 21, 2009

ITEM	DESCRIPTION	UNIT	CONTRACT QUANTITY	UNIT PRICE	EXTENDED PRICE	INSTALLED QUANTITY	INSTALLED PRICE	INCREASE/ (DECREASE)
1	Elk Vale Site Security (PCO #16)	LS	1	\$20,594.11	\$20,594.11			\$20,594.11
2	Delete Perimeter Site Security System (PCO #16)	LS	1	(\$164,800.00)	(\$164,800.00)			(\$164,800.00)
3	Interior Reservoir Ladder (PCO #19)	LS	1	\$6,967.70	\$6,967.70			\$6,967.70
4	Alternate Seed Mix for Elk Vale Site (PCO #21)	ACRE	16	\$2,037.69	\$32,603.04			\$32,603.04
5	Delete Bid Item #69 - Elk Vale Seeding, Fertilizing, Mulching (PCO #21)	ACRE	16	(\$3,240.00)	(\$51,840.00)			(\$51,840.00)
6	Signal Hill 2MG Reservoir Drain/Overflow Connection (PCO #27)	LS	1	\$8,020.08	\$8,020.08			\$8,020.08
7	Ladder Safety Devices in Vaults (PCO #30)	LS	1	(\$2,545.49)	(\$2,545.49)			(\$2,545.49)
8	Signal Hill Site Clean-up (PCO #31)	LS	1	\$1,370.08	\$1,370.08			\$1,370.08
	Total							(\$149,630.48)

C.C.O. HISTORY INCREASE/(DECREASE)			PRIOR ADJUSTED CONTRACT PRICE :		\$5,868,231.82
CCO #1	(\$65,149.60)		NET INCREASE/(DECREASE):		(\$149,630.48)
CCO #2	\$2,110.22				
CCO #3	(\$149,630.48)		ADJUSTED CONTRACT PRICE:		\$5,718,601.34
PRIOR TOTAL	(\$63,039.38)		CHANGE TO DATE:		(\$212,669.86)

_____ CONTRACTOR: NATGUN CORPORATION	_____ DATE
_____ PROJECT MANAGER: DAN COON	_____ DATE
_____ CITY ENGINEER: DALE TECH	_____ DATE
_____ MAYOR: ALAN HANKS	_____ DATE
_____ FINANCE: JAMES PRESTON	_____ DATE
SIGNAL HILL SUBSTANTIAL COMPLETION TIME CHANGE +/-: 0	SIGNAL HILL SUBSTANTIAL COMPLETION: June 26, 2009
SUBSTANTIAL COMPLETION TIME CHANGE +/-: 2	NEW PROJECT SUBSTANTIAL COMPLETION: September 3, 2009
READY FOR FINAL PAYMENT TIME CHANGE +/-: 2	NEW READY FOR FINAL PAYMENT: October 19, 2009

4/20/2009

6/26/2009

67

City Staff recommends approval of this Change Order #3 to Natgun Corporation for a decrease of (\$149,630.48) based on unit pricing with the following appropriation:

Initial Funding	\$5,931,271.20
Fund Type	Water Enterprise
Department	0934
Line Item	4381
Fund	0602
CCO #1	(\$65,149.60)
CCO #2	\$2,110.22
CCO#3	(\$149,630.48)
Adjusted Funding	\$5,718,601.34

**CITY OF RAPID CITY
CONSTRUCTION CHANGE ORDER**

PROJECT NAME: ELK VALE LOW LEVEL RESERVOIR

PROJECT NO. W07-1638

CONTRACTOR: NATGUN CORPORATION

ORIGINAL CONTRACT AMOUNT: \$5,931,271.20

CHANGE ORDER NO.: 3

DATE: July 21, 2009

ITEM	DESCRIPTION	REASON FOR CHANGE
1	Elk Vale Site Security (PCO #16)	Additional cost to add double penetration security features and revise the scheduled ultrasonic transmitter to a submersible pressure transducer. Includes 2 additional days for construction. Note that the perimeter detection system included as bid item #83 will be deleted (refer to Change Order No. 3, Item #2).
2	Delete Perimeter Site Security System (PCO #16)	Refer to Change Order #3, Item #1. Deduct to eliminate Bid Item No. 38 - Perimeter Site Security System.
3	Interior Reservoir Ladder (PCO #19)	Additional cost to add an interior aluminum ladder for access via the reservoir dome hatch along with fall safety protection device.
4	Alternate Seed Mix for Elk Vale Site (PCO #21)	Deduct for material change from prairie seed mix to City Standard non-irrigated lawn mix.
5	Delete Bid Item #69 - Elk Vale Seeding, Fertilizing, Mulching (PCO #21)	Refer to Change Order #3, Item #4. Delete Bid Item #69 - Elk Vale Seeding, Fertilizer, Mulching
6	Signal Hill 2MG Reservoir Drain/Overflow Connection (PCO #27)	Additional cost to connect the existing 2MG drain with the overflow line.
7	Ladder Safety Devices in Vaults (PCO #30)	Deduct to delete ladder safety device from vaults (3 locations). Note that these ladder safety devices are not required by OSHA and change does not compromise worker safety.
8	Signal Hill Site Clean-up (PCO #31)	Additional cost to remove some existing waste material from the Signal Hill site.

PREPARED BY:

Laith Hintz , AE2S

DATE: