



Thurston Design Group, LLP (605) 348-2648
822 Main Street, Rapid City, SD 57701 fax (605) 348-0571

CHANGE ORDER #1-REVISED

Distribution To:

- Owner
- Architect
- Contractor
- Other

PW013101-05

Project: SIOUX PARK PHASE 3
Rapid City, South Dakota

Change Order No.: 1 - REVISED

Initiation Date: December 4, 2000
Revised: January 19, 2001

To: RCS Construction
P. O. Box 9337
Rapid City, SD 57709

Contractor For: General Construction

Contract Date: August 31, 2000

You are hereby directed to make the following changes in this Contract:

1. Per RFP #1R (attached): Change the first foot of the four feet of granular fill under the lower nine-foot trench at the grandstands to a three-inch ballast rock. The rest of the fill will remain the recommended one and one-half inch fill. ADD: \$ 3,866.08
 2. Per RFP #2 (attached): Electrical changes. ADD: \$ 15,591.00
 3. Per RFP #4 (attached): At retaining wall north of grandstands, excavate one foot of subgrade material and add twelve inches of three-inch clean ballast rock. ADD: \$ 3,315.08
 4. Per RFP #5R (attached): Stabilization of running track subgrade. ADD: \$ 20,800.73
 5. Per RFP #6 (attached): Stabilization of soft footing subgrade soil beneath the Type "H" retaining wall located south of the Grandstands. ADD: \$ 2,420.12
 6. Per RFP #7 (attached): Modify location of Type "H" retaining wall. ADD: \$ 1,147.33
 7. Per RFP #8 (attached): Install 4" diameter perforated PVC drain pipe (approx. 1400 LF) around the inside perimeter of the track. Connect perimeter drain pipe to all ten area inlets as indicated on drawing. Cost to include trenching, pipe and fittings, filter sock, aggregate base course, and other incidental work needed to complete installation of subsurface drain pipe. ADD: \$ 13,359.26
 8. Per RFP #9 (attached): Overexcavation at Pavilion per FMG letter to City of Rapid City. ADD: \$ 5,004.61
 9. For the above items 1 through 8, add sixty (60) calendar days to date of substantial completion for the stadium and premier soccer field only. Date of substantial completion for these areas therefore is as follows: July 6, 2001, plus 60 calendar days = September 4, 2001.
The date of substantial completion for all other areas remains July 6, 2001. No cost
- TOTAL CHANGE:** \$ 65,504.21


Not valid until signed by both the Owner and Architect. Signature of the Contractor indicates his/her agreement herewith, including any adjustments in the Contract Sum or Contract Time.

CONTRACT STATUS:

The Original Contract Sum was.....	\$ 2,124,600.00
Net Change by Previously Authorized Change Orders.....	\$ -
The Contract Sum Prior To This Change Order.....	\$ 2,124,600.00
The Contract Sum Will Be Increased By This Change Order.....	\$ 65,504.21
The New Contract Sum Including This Change Order Will Be.....	\$ 2,190,104.21
The Contract Time Will Be (increased /-unchanged) by sixty (60) days.	
The Date of Substantial Completion Is.....	September 4, 2001, for Stadium and Premier Soccer Field; July 6, 2001, all remaining areas


ARCHITECT:

Thurston Design Group, LLP
822 Main Street
Rapid City, SD 57701

By 
Date 1-19-01

CONTRACTOR:

RCS Construction
P. O. Box 9337
Rapid City, SD 57709

By 
Date 1-19-01

OWNER:

City of Rapid City
300 Sixth Street
Rapid City, SD 57701

By _____
Date _____