



CITY OF RAPID CITY CONSTRUCTION CHANGE ORDER #1
2010 BRIDGE MAINTENANCE PROJECT
PROJECT NO. ST10-1886 / CIP NO. 50752
MAY 2, 2011
ORIGINAL CONTRACT AMOUNT: \$130,234.00
CONTRACTOR: CORR CONSTRUCTION SERVICES, INC.

LINE ITEM	DESCRIPTION	UNIT	CURRENT CONTRACT QUANTITY	UNIT PRICE	EXTENDED PRICE	ADJUSTED QUANTITY	ADJUSTED PRICE	NET CHANGE
1	TRAFFIC CONTROL, ASPEN AVE. BRIDGE	L.S.	1.00	\$2,000.00	\$2,000.00	1.00	\$2,000.00	\$0.00
2	TYPE T101 RAILING, ASPEN AVE BRIDGE	L.F.	100.00	\$150.00	\$15,000.00	100.00	\$15,000.00	\$0.00
3	INCIDENTAL WORK, ASPEN AVE. BRIDGE	L.S.	1.00	\$8,800.00	\$8,800.00	1.00	\$8,800.00	\$0.00
4	TRAFFIC CONTROL, HOEFER AVE. BRIDGE	L.S.	1.00	\$2,000.00	\$2,000.00	1.00	\$2,000.00	\$0.00
5	TYPE 1A REMOVAL, HOEFER AVE. BRIDGE	Sq.Yd	82.50	\$16.00	\$1,320.00	0.00	\$0.00	(\$1,320.00)
6	TYPE 2A REMOVAL, HOEFER AVE. BRIDGE	Sq.Yd	12.40	\$10.00	\$124.00	0.00	\$0.00	(\$124.00)
7	TYPE 1B REMOVAL, HOEFER AVE. BRIDGE	Sq.Yd	8.00	\$70.00	\$560.00	0.00	\$0.00	(\$560.00)
8	TYPE 1C REMOVAL, HOEFER AVE. BRIDGE	Sq.Yd	2.00	\$80.00	\$160.00	0.00	\$0.00	(\$160.00)
9	TYPE B REMOVAL, HOEFER AVE. BRIDGE	L.F.	10.00	\$18.00	\$180.00	0.00	\$0.00	(\$180.00)
10	EXPRESS MIX REPAIR, HOEFER AVE. BRIDGE	Cu.Ft.	125.00	\$108.00	\$13,500.00	0.00	\$0.00	(\$13,500.00)
11	TYPE T101 RAILING, HOEFER AVE. BRIDGE	L.F.	80.00	\$155.00	\$12,400.00	80.00	\$12,400.00	\$0.00
12	REMOVE AC PAVEMENT	Sq.Yd	15.00	\$14.00	\$210.00	15.00	\$210.00	\$0.00
13	REMOVE CONCRETE CURB & GUTTER	L.F.	65.70	\$10.00	\$657.00	65.70	\$657.00	\$0.00
14	REMOVE PCC SIDEWALK	S.F.	301.00	\$2.00	\$602.00	301.00	\$602.00	\$0.00
15	AGGREGATE BASE COURSE	TON	9.00	\$58.00	\$522.00	9.00	\$522.00	\$0.00
16	AC, CLASS E, TYPE 1 PG 64-28	TON	4.00	\$350.00	\$1,400.00	4.00	\$1,400.00	\$0.00
17	CONCRETE CURB & GUTTER TYPE B6-7	L.F.	65.70	\$32.00	\$2,102.40	65.70	\$2,102.40	\$0.00
18	CONCRETE SIDEWALK, 4' NONREINFORCED	S.F.	301.00	\$7.00	\$2,107.00	301.00	\$2,107.00	\$0.00
19	INCIDENTAL WORK, HOEFER AVE. BRIDGE	L.S.	1.00	\$13,500.00	\$13,500.00	1.00	\$13,500.00	\$0.00

LINE ITEM	DESCRIPTION	UNIT	CURRENT CONTRACT QUANTITY	UNIT PRICE	EXTENDED PRICE	ADJUSTED QUANTITY	ADJUSTED PRICE	NET CHANGE
20	TRAFFIC CONTROL, PARK DRIVE BRIDGE	L.S.	1.00	\$3,600.00	\$3,600.00	1.00	\$3,600.00	\$0.00
21	BRIDGE REPAINTING, CLASS II, PARK DRIVE BRIDGE	L.S.	1.00	\$4,800.00	\$4,800.00	1.00	\$4,800.00	\$0.00
22	PAINT RESIDUE CONTAINMENT, PARK DRIVE BRIDGE	L.S.	1.00	\$2,200.00	\$2,200.00	1.00	\$2,200.00	\$0.00
23	SPALL REPAIR, PARK DRIVE BRIDGE	S.F.	30.00	\$70.00	\$2,100.00	30.00	\$2,100.00	\$0.00
24	INCIDENTAL WORK, PARK DRIVE BRIDGE	L.S.	1.00	\$7,600.00	\$7,600.00	1.00	\$7,600.00	\$0.00
25	TRAFFIC CONTROL, SAN MARCO BLVD, BRIDGE	L.S.	1.00	\$2,400.00	\$2,400.00	1.00	\$2,400.00	\$0.00
26	TYPE 1A REMOVAL, SAN MARCO BLVD. BRIDGE	Sq.Yd	36.10	\$16.00	\$577.60	0.00	\$0.00	(\$577.60)
27	TYPE 2A REMOVAL, SAN MARCO BLVD. BRIDGE	Sq.Yd	8.00	\$10.00	\$80.00	0.00	\$0.00	(\$80.00)
28	TYPE 1B REMOVAL, SAN MARCO BLVD. BRIDGE	Sq.Yd	4.00	\$75.00	\$300.00	11.40	\$855.00	\$555.00
29	TYPE 1C REMOVAL, SAN MARCO BLVD. BRIDGE	Sq.Yd	2.00	\$75.00	\$150.00	5.20	\$390.00	\$240.00
30	TYPE B REMOVAL, SAN MARCO BLVD. BRIDGE	L.F.	10.00	\$18.00	\$180.00	10.00	\$180.00	\$0.00
31	EXPRESS MIX REPAIR, SAN MARCO BLVD. BRIDGE	Cu.Ft.	55.00	\$108.00	\$5,940.00	35.63	\$3,848.04	(\$2,091.96)
32	JOINT REPAIR, SAN MARCO BLVD. BRIDGE	L.F.	163.50	\$12.00	\$1,962.00	210.90	\$2,530.80	\$568.80
33	INCIDENTAL WORK, SAN MARCO BLVD. BRIDGE	L.S.	1.00	\$6,400.00	\$6,400.00	1.00	\$6,400.00	\$0.00
34	FLAGGING	HR	80.00	\$20.00	\$1,600.00	80.00	\$1,600.00	\$0.00
35	PARKING BUMPERS	EA	0.00	\$95.00	\$0.00	16.00	\$1,520.00	\$1,520.00
36	ABRASIVE BLAST DECK	SY	0.00	\$4.00	\$0.00	107.00	\$428.00	\$428.00
37	EPOXY CHIP SEAL	SY	0.00	\$42.00	\$0.00	107.00	\$4,494.00	\$4,494.00
	Total Base Bid				117,034.00		106,246.24	-10,787.76
	Alternate No. 1							
1	BRIDGE REPAINTING, CLASS II SUMMERSSET DRIVE BRIDGE	L.S.	1.00	\$5,200.00	\$5,200.00	1.00	\$5,200.00	\$0.00
2	PAINT RESIDUE CONTAINMENT, SUMMERSSET DRIVE BRIDGE	L.S.	1.00	\$2,200.00	\$2,200.00	1.00	\$2,200.00	\$0.00
3	INCIDENTAL WORK, SUMMERSSET DRIVE BRIDGE	L.S.	1.00	\$5,800.00	\$5,800.00	1.00	\$5,800.00	\$0.00
	Total Alternate No. 1				\$13,200.00		\$13,200.00	\$0.00
	Total Base Bid Plus Alt No. 1				130,234.00		119,446.24	-10,787.76

C.C.O. HISTORY INCREASE/(DECREASE)	PRIOR ADJUSTED CONTRACT PRICE :	\$130,234.00
CCO #1 (\$10,787.76)	NET INCREASE/(DECREASE):	(\$10,787.76)
	ADJUSTED CONTRACT PRICE:	\$119,446.24
	CHANGE TO DATE:	(\$10,787.76)

CONTRACTOR: Corr Construction Services, Inc., PO Box 170, Hermosa, SD 57744 255-5456	DATE
	5/3/11
PROJECT MANAGER: KLARE SCHROEDER, P.E.	DATE
	5-4-11
CITY ENGINEER: DALE TECH, P.E. / L.S.	DATE
MAYOR: ALAN HANKS	DATE
FINANCE: PAULINE SUMPTION	DATE
CONTRACT TIME CHANGE: + 5 Days	NEW CONTRACT TIME: 5 Days - June 3, 2011

City Staff recommends approval of this Change Order #1 to Corr Construction Services, Inc. for a decrease of \$10,787.76 based on unit pricing with the following appropriation:

Initial Funding	\$130,234.00				\$130,234.00
Fund Type	Streets				
Department	8910				
Line Item	4370				
Fund	0505				
CCO #1	(\$10,787.76)				(\$10,787.76)
Adjusted Funding	\$119,446.24				\$119,446.24

PW051011-03

CITY OF RAPID CITY CONSTRUCTION CHANGE ORDER #1
2010 BRIDGE MAINTENANCE PROJECT
PROJECT NO. ST10-1886 / CIP NO. 50752
MAY 2, 2011
ORIGINAL CONTRACT AMOUNT: \$130,234.00
CONTRACTOR: CORR CONSTRUCTION SERVICES, INC.

LINE ITEM	DESCRIPTION	REASON FOR CHANGE
5	TYPE 1A REMOVAL, HOEFER AVE. BRIDGE	Bridge deck on Hoefer Ave to be replaced at a later date.
6	TYPE 2A REMOVAL, HOEFER AVE. BRIDGE	Bridge deck on Hoefer Ave to be replaced at a later date.
7	TYPE 1B REMOVAL, HOEFER AVE. BRIDGE	Bridge deck on Hoefer Ave to be replaced at a later date.
8	TYPE 1C REMOVAL, HOEFER AVE. BRIDGE	Bridge deck on Hoefer Ave to be replaced at a later date.
9	TYPE B REMOVAL, HOEFER AVE. BRIDGE	Bridge deck on Hoefer Ave to be replaced at a later date.
10	EXPRESS MIX REPAIR, HOEFER AVE. BRIDGE	Bridge deck on Hoefer Ave to be replaced at a later date.
26	TYPE 1A REMOVAL, SAN MARCO BLVD. BRIDGE	Not necessary with chip seal.
27	TYPE 2A REMOVAL, SAN MARCO BLVD. BRIDGE	Not necessary with chip seal.
28	TYPE 1B REMOVAL, SAN MARCO BLVD. BRIDGE	Areas were larger than plans quantity.
29	TYPE 1C REMOVAL, SAN MARCO BLVD. BRIDGE	Areas were larger than plans quantity.
31	EXPRESS MIX REPAIR, SAN MARCO BLVD. BRIDGE	Lesser quantity needed due to chip seal on bridge.
32	JOINT REPAIR, SAN MARCO BLVD. BRIDGE	Additional joints needed repair in order to meet plans and specifications.
35	PARKING BUMPERS	Not included in pay items but were called for in plans and specifications.
36	ABRASIVE BLAST DECK	Necessary to apply epoxy chip seal.
37	EPOXY CHIP SEAL	Longer lasting product than express mix.

PREPARED BY: Klare Schroeder, P.E.

DATE: May 2, 2011

PW051011-03

		Streets	
		8910	
		4370	
		0505	
ITEM NO.	DESCRIPTION OF ITEM	AMOUNT	PERCENT
1	TRAFFIC CONTROL, ASPEN AVE.	0.00	100%
2	TYPE T101 RAILING, ASPEN AVE	0.00	100%
3	INCIDENTAL WORK, ASPEN AVE.	0.00	100%
4	TRAFFIC CONTROL, HOEFER AVE	0.00	100%
5	TYPE 1A REMOVAL, HOEFER AVE	-1,320.00	100%
6	TYPE 2A REMOVAL, HOEFER AVE	-124.00	100%
7	TYPE 1B REMOVAL, HOEFER AVE	-560.00	100%
8	TYPE 1C REMOVAL, HOEFER AVE	-160.00	100%
9	TYPE B REMOVAL, HOEFER AVE.	-180.00	100%
10	EXPRESS MIX REPAIR, HOEFER A	-13,500.00	100%
11	TYPE T101 RAILING, HOEFER AVE	0.00	100%
12	REMOVE AC PAVEMENT	0.00	100%
13	REMOVE CONCRETE CURB & GUT	0.00	100%
14	REMOVE PCC SIDEWALK	0.00	100%
15	AGGREGATE BASE COURSE	0.00	100%
16	AC, CLASS E, TYPE 1 PG 64-28	0.00	100%
17	CONCRETE CURB & GUTTER TYP	0.00	100%
18	CONCRETE SIDEWALK, 4' NONRE	0.00	100%
19	INCIDENTAL WORK, HOEFER AVE	0.00	100%
20	TRAFFIC CONTROL, PARK DRIVE	0.00	100%
21	BRIDGE REPAINTING, CLASS II, P,	0.00	100%

22	PAINT RESIDUE CONTAINMENT, F	0.00	100%
23	SPALL REPAIR, PARK DRIVE BRID	0.00	100%
24	INCIDENTAL WORK, PARK DRIVE	0.00	100%
25	TRAFFIC CONTROL, SAN MARCO	0.00	100%
26	TYPE 1A REMOVAL, SAN MARCO	-577.60	100%
27	TYPE 2A REMOVAL, SAN MARCO	-80.00	100%
28	TYPE 1B REMOVAL , SAN MARCO	555.00	100%
29	TYPE 1C REMOVAL, SAN MARCO	240.00	100%
30	TYPE B REMOVAL, SAN MARCO B	0.00	100%
31	EXPRESS MIX REPAIR, SAN MARC	-2,091.96	100%
32	JOINT REPAIR, SAN MARCO BLVD	568.80	100%
33	INCIDENTAL WORK, SAN MARCO	0.00	100%
34	FLAGGING	0.00	100%
35	PARKING BUMPERS	1,520.00	100%
36	ABRASIVE BLAST DECK	428.00	100%
37	EPOXY CHIP SEAL	4,494.00	100%
Total Base Bid		-10,787.76	
Alternate No. 1			
1	BRIDGE REPAINTING, CLASS II SL	0.00	100%
2	PAINT RESIDUE CONTAINMENT, S	0.00	100%
3	INCIDENTAL WORK, SUMMERSET	0.00	100%
Total Alternate No. 1		\$0.00	
Total Base Bid Plus Alt No. 1		-10,787.76	