

**CITY OF RAPID CITY CONSTRUCTION CHANGE ORDER #1F
 SIDEWALK IMPROVEMENT PROJECT
 SWK02-1139
 JULY 8, 2003
 ORIGINAL CONTRACT AMOUNT: \$35,512.43
 CONTRACTOR: TRU-FORM CONSTRUCTION INC.**

LINE ITEM	DESCRIPTION	UNIT	CONTRACT QUANTITY	UNIT PRICE	EXTENDED PRICE	INSTALLED QUANTITY	INSTALLED PRICE	BALANCE REMAINING
1	MOBILIZATION	LS	1.00	\$1,200.00	\$1,200.00	1	\$1,200.00	\$0.00
2	REMOVE CONCRETE CURB AND GUTTER	LF	145.00	\$8.00	\$1,160.00	211.75	\$1,694.00	\$534.00
3	REMOVE CONCRETE DRAIN PAN	SF	96.00	\$1.50	\$144.00	38	\$57.00	(\$87.00)
4	REMOVE CONCRETE SIDEWALK	SF	250.00	\$1.25	\$312.50	139	\$173.75	(\$138.75)
5	CONCRETE CURB & GUTTER	LF	116.00	\$18.00	\$2,088.00	271.75	\$4,891.50	\$2,803.50
6	CONCRETE DRAIN PAN (REINFORCED), 6"	SF	96.00	\$6.00	\$576.00	38	\$228.00	(\$348.00)
7	CONCRETE SIDEWALK, 4"	SF	11,910.00	\$2.45	\$29,179.50	11393.5	\$27,914.08	(\$1,265.43)
8	CONCRETE TYPE C RETAINING WALL (0-2')	LF	60.00	\$45.00	\$2,700.00	115	\$5,175.00	\$2,475.00
9	CONCRETE TYPE C RETAINING WALL (2-4')	LF	150.00	\$60.00	\$9,000.00	103.5	\$6,210.00	(\$2,790.00)
10	INSTALL SIDEWALK UNDERDRAIN	EA	2.00	\$700.00	\$1,400.00	2	\$1,400.00	\$0.00
11	TRAFFIC CONTROL	LS	1.00	\$4,200.00	\$4,200.00	1	\$4,200.00	\$0.00
12	INCIDENTAL WORK	LS	1.00	\$1,000.00	\$1,000.00	1	\$1,000.00	\$0.00
TOTAL					\$52,960.00		\$54,143.33	\$1,183.33

C.C.O. HISTORY INCREASE/(DECREASE)		PRIOR ADJUSTED CONTRACT PRICE :	\$52,960.00
CCO #1F \$	1,183.33	NET INCREASE/(DECREASE):	\$1,183.33
		ADJUSTED CONTRACT PRICE:	\$54,143.33
		CHANGE TO DATE:	\$1,183.33

CONTRACTOR: _____	DATE: _____
ENGINEER: _____ Larry Chilstrom	DATE: _____
MAYOR: _____ Jim Shaw	DATE: _____
FINANCE: _____ Jim Preston	DATE: _____
CONTRACT TIME CHANGE +/-: 0	NEW CONTRACT TIME: _____ Days

CITY OF RAPID CITY CONSTRUCTION CHANGE ORDER #1F
SIDEWALK IMPROVEMENT PROJECT
SWK02-1139
JULY 8, 2003
ORIGINAL CONTRACT AMOUNT: \$35,512.43
CONTRACTOR: TRU-FORM CONSTRUCTION INC.

LINE ITEM	DESCRIPTION	REASON FOR CHANGE
2	REMOVE CONCRETE CURB AND GUTTER	(INCREASE 66.75 LF) DUE TO FINDING MORE DAMAGED THAN ORIGINAL ESTIMATE
3	REMOVE CONCRETE DRAIN PAN	(DECREASE 58 SF) LESS NEEDED TO TRANSITION NEW TO OLD
4	REMOVE CONCRETE SIDEWALK	(DECREASE 111 SF) DUE TO PROPERTY OWNERS DOING THEIR OWN SIDEWALK
5	CONCRETE CURB & GUTTER	(INCREASE 155.75 LF) DUE TO RETAINING CURB AT AMOCO/REGENCY
6	CONCRETE DRAIN PAN (REINFORCED), 6"	(DECREASE 58 SF) LESS NEEDED TO TRANSITION NEW TO OLD
7	CONCRETE SIDEWALK, 4"	(DECREASE 516.5 SF) DUE TO PROPERTY OWNERS CONSTRUCTION OF SIDEWALK
8	CONCRETE TYPE C RETAINING WALL (0-2')	(INCREASE 55 LF) DECREASED AMOUNT OF RETAINING WALL (2' - 4')
9	CONCRETE TYPE C RETAINING WALL (2-4')	(DECREASE 46.5 LF) DUE TO INCREASE OF RETAINING WALL (0 - 2')

PREPARED BY: LARRY V. CHILSTROM

DATE: JULY 8, 2003