PW022812-07

CITY OF RAPID CITY

RAPID CITY, SOUTH DAKOTA 57701

Public Works Department

Engineering Services Division

300 Sixth Street

Telephone: (605) 394-4154 FAX: (605) 355-3083

Web: www.rcgov.org

MEMORANDUM

TO: Public Works Committee, Mayor Kooiker, City Council

FROM: Dale Tech PE/LS, City Engineer

SUBJECT: Jackson Boulevard Reconstruction

DATE: February 28, 2012

The reconstruction of Jackson Boulevard from Mountain View Rd. westward to the bridge over Rapid Creek will begin in March of 2012. A brief description of the construction phasing is as follows:

- Work will be allowed on Jackson Boulevard for four storm sewer crossings and a water line crossing beginning no sooner than March 12, 2012. This work is to be done in 20 calendar days from the time work began.
- Work on Sheridan Lake Road just north of Jackson Blvd. will be allowed to begin after April 1, 2012 and must be opened to two way traffic by May 25, 2012 with an overall completion of June 30, 2012.
- Storm sewer work on the east end of the project will be allowed outside of the roadway so there will be no lane closures on Jackson Blvd. This work must be completed by August 20, 2012.
- Beginning in January 2013 work in the west bound lanes of Jackson Blvd. just west of Mountain View Road will be limited to the installation of storm sewer and water mains with one lane of westbound traffic being closed while the two lanes of eastbound traffic remaining open.
- After March 4, 2013 work on the Mountain View Road (north) and Jackson Blvd. intersection will begin with lane restrictions. Work on Jackson Boulevard may also begin at this time. The contractor will have 170 working days to complete the work on Jackson Blvd.
- The intersection of Sheridan Lake Road and Jackson Boulevard will be closed one half at a time for a maximum of 80 calendar days as Jackson Boulevard is being reconstructed in 2013.
- It is anticipated that Jackson Boulevard will be substantially completed in the Fall of 2013. The overall completion date of the project for other items outside of the roadway will be June 28, 2014.

EQUAL HOUSING OPPORTUNITY

EQUAL OPPORTUNITY EMPLOYER